

GOVERNMENT OF KERALA PUBLIC WORKS



MONTHLY PROGRESS REPORT APRIL -2021

KERALA STATE TRANSPORT PROJECT –II UNDER WORLD BANK ASSISTANCE-LOAN NO 8254



PROJECT MANAGEMENT TEAM

KERALA STATE TRANSPORT PROJECT

T.C.11/339, SREE BALA BUILDING, KESTON ROAD, KOWDIAR P.O

THIRUVANANTHAPURAM-6295003

Prep By:

PROJECT MANAGEMENT CONSULTANTS



EPTISA SERVICIOS DE INGENIERIA.S.L.

II floor, T.C.11/339, SREE BALA BUILDING, KESTON ROAD, KOWDIAR P.O

THIRUVANANTHAPURAM-6295003




Table of Contents

1 EXECUTIVE SUMMARY.....	1
1.1 INTRODUCTION.....	1
1.2 PROJECT DEVELOPMENT OBJECTIVES.....	1
1.3 PROJECT COMPONENTS.....	1
2 PLANNING & OVERALL IMPLEMENTATION.....	2
2.1 PROJECT STAFFING:.....	2
2.2 PROJECT CO-ORDINATION:.....	2
2.3 COMPONENT A 1 IMPLEMENTATION.....	2
2.4 SUB COMPONENT A2 IMPLEMENTATION.....	2
2.5 COMPONENT B – ROAD SAFETY MANAGEMENT IMPLEMENTATION.....	2
2.6 COMPONENT C – INSTITUTIONAL STRENGTHENING IMPLEMENTATION.....	3
2.7 COMPONENT D – RKI FLOOD WORK IMPLEMENTATION BY KfW& WORLD BANK.....	3
2.8 SIX POINT ACTION PLAN AND ACTION TAKEN– IMPLEMENTATION.....	4
2.9 QUALITY ASSURANCE:.....	4
2.10 COMPLIANCE OF LEGAL COVENANTS.....	6
3 PROJECT KEY MAP.....	10
4 FUNDING & DISBURSEMENT.....	11
4.1 CURRENT DISBURSEMENT STATUS.....	11
4.2 PROGRESSIVE EXPENDITURE AND AMOUNT REIMBURSED – STATUS AS OF 31ST APRIL- 2021.....	14
4.3 RESTRUCTURING OF LOAN IN 2019.....	15
5 CURRENT PROJECT STATUS.....	16
5.1 COMPONENT A1:	16
5.2 DETAILS OF THE SUPERVISION CONSULTANTS FOR THE PACKAGES UNDER THIS COMPONENT IS AS BELOW.....	17
5.3 SUMMARY AND STATUS OF THE WORKS UNDER COMPONENT A 1, A 2, B, C & D.....	18
5.4 PACKAGES UNDER COMPONENT A1 STATUS.....	20
5.5 PACKAGE 2 -PILATHARA -PAPPINISSERY-SH-67.....	21
5.6 PACKAGE 3A– THALASSERY TO KALAROAD -SH-30.....	22
5.7 PACKAGE 3B – KALAROAD -VALAVUPARA.....	25
5.8 PACKAGE 4– CHENGANNUR - ETTUMANOOR – MUVATTUPUZHA – SH1.....	28
5.9 PACKAGE 4A – THIRUVALLA BYPASS.....	29
5.10 PACKAGE 4B– THIRUVALLA TOWN.....	30
5.11 PACKAGE 5– ETTAMANOOR- MUVATTUPUZHA.....	31
5.12 PACKAGE 6-PONKUNNAM – THODUPUZHA – SH 8.....	32
5.13 PACKAGE 7 -PERIMPILAVU -PERINTHALMANNA.....	33
5.14 COMPONENT A 2:	33
5.15 COMPONENT B: ROAD SAFETY COMPONENT	48
5.16 MC ROAD - KAZHAKKOOTTAM – ADOOR 78.65 KM.....	57
5.17 ROAD SAFETY CHALLENGE FUND.....	58
5.18 COMPONENT C: INSTITUTIONAL STRENGTHENING COMPONENT – CURRENT STATUS	60
5.19 COMPONENT D: REBUILD KERALA INITIATIVE	68
5.20 RKI FLOOD WORKS KFW LOAN & WORLD BANK LOAN	84
6 SOCIAL SAFEGUARD.....	91
6.1 LAND ACQUISITION STATUS (LA).....	91
6.2 TREE CUTTING.....	92
6.3 MANAGEMENT OF CONSTRUCTION INDUCED ISSUES.....	92
7 GRIEVANCE MANAGEMENT REPORT.....	93
7.1 COMPLIANCE OF MISSION RECOMMENDATION.....	94
7.2 PAYMENT TO THE CONSULTANTS AND CONTRACTORS AS ON END OF MARCH 2021:.....	95
8 COMPLIANCE GOVERNANCE IMPROVEMENT ACTION PLAN.....	97
8.1 (MICRO LEVEL IMPLEMENTATION WILL BE DONE WITH HELP OF PMC).....	97
8.2 KEY CONTROLS AS PART OF THE ACTION PLAN:.....	97
9 ACCIDENT REPORT.....	100
9.1 ACCIDENT REPORT PKG-3A.....	100

9.2	ACCIDENT REPORT PKG-3B	100
9.3	ACCIDENT REPORT PKG-8B	100
9.4	ACCIDENT REPORT PKG-8C	100
10	SITE WORK PROGRESS PHOTOGRAPHS.....	101
10.1	PACKAGE -3A –PHOTOGRAPHS	101
10.2	PACKAGE -3B –PHOTOGRAPHS.....	102
10.3	PACKAGE -4A –PHOTOGRAPHS	103
10.4	PACKAGE -8A–PHOTOGRAPHS	104
10.5	PACKAGE -8B–PHOTOGRAPHS	105
10.6	PACKAGE -8C–PHOTOGRAPH.....	106
10.7	RKI 2 ROAD –(CHEMMANAR-GAP ROAD) PHOTOGRAPHS.....	107
10.8	RKI 3 ROAD –(PAINAVU-ASHOKAKAVAL ROAD) PHOTOGRAPHS	108
10.9	RKI 4 ROAD –(ADOOR TO CHENGANNUR) PHOTOGRAPHS.....	109
10.10	SCDP ROAD –COMPONENT B –PHOTOGRAPHS.....	110

1 Executive Summary

1.1 Introduction

The government of Kerala has decided to take up the Phase-II up-gradation component of KSTP as a standalone project vide the "KSTP-II" with assistance from World Bank. The project envisages the up-gradation of 363 km of SH and MDR, Road Safety Management, and Institutional Strengthening of PWD. The total project cost is 445 million USD out of which 216 million USD is loan assistance from the World Bank. The project loan agreement was signed on June 19, 2013, at the DEA Office, New Delhi. The loan effectiveness date is September 6, 2013. The project implementation period was five years, up to 31st December 2018, but now stands extended to April 2021 and the expected loan closing date is 30.04.2021.

1.2 Project Development Objectives

The Project Development objective under the initial stage was to improve road conditions, traffic flow, and road safety with a focus on vulnerable road users on Kerala State Core road Networks comprising of about 450.00 Km of major roads and state highways. The main beneficiaries of the Project will be the users living along the Project corridors mainly pedestrians, motorists, agricultural and industrial producers, consumers, and the local community. The main benefits under this implementation would be in the form of reduced transport bottlenecks, lower passenger freight transport costs, reduced travel time, and improved road safety in terms of reducing severe crashes and injury.

1.3 Project Components

It was decided jointly by World Bank and KSTP to divide the entire project into the following main components under KSTP-II

1.3.1 Road Upgrading Works:

These works named Component A1 and A 2 will include upgrading of about 363 km of strategically important State Highways to complete network connectivity in the state to reduce travel time between key socio-economic centres.

1.3.2 Road Safety Management:

This component named Component B & C will support the strengthening of the road safety management systems in Kerala to arrest the increase of crash fatalities in the state. This component will finance various initiatives on capacity building including a **Safe Corridor Demonstration Project**, *implementation of local-level programs utilizing the challenge fund, and advisory support for road safety activities.*

1.3.3 Institutional Strengthening

The objective of this component is to improve the sustainability of Kerala's state road network concerning its functional adequacy, financial viability, and capacity of key state road sector institutions to deliver road infrastructure and services that are responsive to road user needs. The major initiatives include the Modernization of the Road Sector and improving Public Communication and User Engagement in Road Development.

1.3.4 RKI Flood works

These works named Component D will include upgrading of about 800kms due to rehabilitation of affected road infrastructure in 2018 floods in Kerala under the Rebuild Kerala Initiative, of strategically important State Highways to complete network connectivity in the state to reduce travel time between key socio-economic centres.

2 Planning & Overall Implementation

2.1 Project Staffing:

KSTP is managed by a Project Director, in the Rank of a senior level Chief Engineer assisted by one Chief Engineer, two Superintending Engineer's, and other engineers and officers. The Technical Wing headed by the Chief Engineer is responsible for activities related to engineering, environment, social, and contract management. Further, the legal contract management cell is headed by a legal professional. KSTP has qualified and experienced Social and Environmental Experts and a Project Consultant. The Finance Wing headed by a Finance Controller (deputed from the Secretariat) has a qualified Finance Manager with support staff. On the field, the KSTP has Two Superintending Engineers, Five Divisions located at Kottarakkara, Muvattupuzha, Kuttippuram, Kannur, Ponkunnam each headed by an Executive Engineer to monitor project progress.

2.2 Project co-ordination:

Govt. of Kerala has established two committees to monitor, coordinate, and expedite project activities. The **Project Steering Committee** chaired by the Chief Secretary has its main functions to review and approval of recommendations regarding acceptance of tenders and taking the final decisions on all matters concerning procurement and monitoring of project activities. The members of the committee are Principal Secretary (Finance), Secretaries to Government, PWD, Law Department, Revenue, Chief Engineer, R&B, Project Director, KSTP, Chief Engineer (Projects) KSTP. The second is an **Evaluation Committee** headed by the Principal Secretary PWD and comprising the Project Director, KSTP, and Chief Engineer (Projects), to make recommendations on any issues on procurement as may require the approval of the Steering Committee.

2.3 Component A 1 implementation

Under this component, 2 supervision consultancies CSC1 and CSC 2, Independent engineering services, and Transaction Advisory Service for EPC are included. Contract Agreement for Consultancy for CSC 1 for 190 Km of up-gradation road was executed with M/s Egis International in JV with Egis India Consulting Engineers Pvt. Ltd on 28.02.2013 and mobilized and in place. Egis has established a rented office for Team Leader at Thiruvananthapuram near to Client's Office and started functioning from April 2013. Also, the RE office is functioning for Package 3A & 3B at Kuttuparamba in Kannur District for package – III, Thiruvalla Town in Pathanamthitta District for Package 4A & 4B.

2.4 Sub Component A2 implementation

Ground Truthing and updation of DPR for this sub-component (Punalur – Ponkunnam – 82 Km under EPC) was carried out by M/s L&T Infrastructure. The bids invited were split into three packages and tender notification issued. Clearance was been received from World Bank for the bid documents. Contract Agreement for Consultancy for CSC for 82.17 Km of up-gradation road was executed with M/s Consulting Engineers Group Ltd on 01.11.2019 and mobilized and in place. Work under this is in progress and a more detailed description of each package is listed further in this document.

2.5 Component B – Road Safety Management implementation

Under this component following works were initiated:

1. Strengthening of KRSA is completed
2. Challenge fund proposal was received from Kozhikode DRSC through KRSA
3. Safe Corridor Demonstration Project (SCDP)
4. Implement Five other roads as SCDP on the guidelines of the SCDP road

Activity 1 & 2 are completed while 3 is almost in the completion stage. Out of Five roads , three are taken up for implementation under Challenge Fund . Bids have been received for Road 3 and Road 4 while no Bids received for Road 2.

2.6 Component C – Institutional Strengthening implementation.

2.6.1 Consultancy Services

The following Consultancy services are completed.

1. Consultancy for Road User Perception Survey has been completed for 363 Km of Project Roads through M/s Sherwood Consultants and report shared with Bank.
2. Consultancy for Prioritization and DPR Preparation for 1000 Km of Improvement of State roads was entrusted with M/s Egis India Consulting Engineers Pvt. Ltd and final report submitted. DPR for the first 439 km of roads has been completed. The preliminary project report for 1106 km was submitted to Government for posing for External Financial Assistance.
3. Consultancy for Strategic Option Study (SOS) for 8570 Km newly declared MDR was completed by M/s CDM Smith Associates Pvt. Ltd. The study report has been handed over to PWD, R&B, and further action to improve these roads will be taken by them using their funds.
4. Consultancy service for Developing Multi-Model Integrated Transport Hub at 3 cities, Trivandrum, Kozhikode, and Kochi was completed and the report forwarded to Government. This report was also shared with NATPAC for consideration while preparing Comprehensive City Development Projects.
5. Preparation of design under the Green Building concept for PWD, Head Quarters Building. This was completed and forwarded to Chief Engineer, Buildings for obtaining AS
6. The Strategic Road Network Program was replaced with the following proposals as per the current priorities of the new Government
 - *Development of KHRI into Centre of Excellence on Road Safety and Asset Management*
 - *Development of Public Information Management System integrating the existing Public Information Cell, the WINGS portal of PWD, the GIS, etc – undertaken by PWD*
 - *Consultancy Services for Project Management of PMT*
 - *Consultancy for Post Construction road audit of works*
 - *Integration of labor laws and compliance in the World Bank-funded Project*
 - *Appointing Probity Advisor in PMT*
7. The Public Information Management System will be developed by the Chief Engineer Road and Bridges, Public Works Department.
8. The Project Management Software has been installed and training given to CSC and KSTP Engineers. The PMS is operationalized.
9. A Community liaison officer was appointed in PMT to assist in the implementation of SCDP.
10. The periodical Road User Satisfaction Survey is arranged and in progress.

2.7 Component D – RKI Flood work implementation by KfW& World Bank

After the assessment of flood damages of August 2018, Gok decided to rebuild these damaged roads with the assistance of the World Bank and KfW Bank. Accordingly, a new Component as “**Component D**” was formalized in June 2019 to take up these flood-damaged roads. PWD is now considering developing a more sustainable and climate-resilient asset stock in the medium to long term (especially during the planned rehabilitation of affected road infrastructure in the 2018 floods in Kerala). The Government of Germany pledged to support the Governments of Kerala in its rebuilding efforts with due attention to “building back better” principles, by providing via KfW Loan. Around 700km of roads have been finalized by DPR Consultants. More details are further described in the following chapters elsewhere in this document.

2.8 Six Point Action Plan and Action Taken– Implementation

A six-point action plan and governance improvement action plan for strengthening fiduciary arrangements, quality assurance, and contract management was drawn and agreed upon during the Interim Mission held in August 2017. It was then agreed that the plan be fully complied by January 2018. Although late, the action plan has now been fully complied with and continues to comply, as mentioned below.

SI. No.	Details of the Action Plan agreed with GoK	Assessment during mission
1	Develop a mutually agreed Governance Improvement Action Plan including Strengthening Fiduciary Arrangements, Quality Assurance and Contract Management by the end of September 2017 and fully comply with the plan by January 2018	Complied. PMC fully mobilized.
2	Ensure continuity of Project Director and key project staff till the end of the project	Complied. PMU staffing, however, needs enhancement in view of an expanded mandate.
3	Engage experienced contract management specialist and quality assurance specialist in the PMT	Complied. Engaged through PMC consultants. M/s Eptisa Servicios Ingenieria S. L appointed on 5 th March 2019 for 15 months and functional. However, in the light of the World Bank's closer date being extended, the PMC services has been extended till April 2021.
4	Take final decision on way forward for Component A2	Award of works for Package , 8B and 8C completed in November 2019 Works are in progress in these packages under EPC Mode of Contract. The completion time for these works is 24 months.
5	Ensure full commitment of Component B and at least 80% for Component C	Complied for Component C. For Component B, however, 100% compliance can be achieved after the remaining 10% commitment (Challenge Fund). Technical Bid evaluation stage under process.
6	Sustain the progress in Component A1 and reach overall progress of 100 %	Complied. Current physical progress is 97.75 % and disbursement is 88 %.

2.9 Quality Assurance:

The KSTP had engaged a Construction Supervision Consultant for quality certification at the primary level. Their functions on quality assurance will be monitored by deepening the involvement of the KSTP Divisional Engineers. At the second level of quality monitoring, KSTP had engaged an Independent Quality Monitoring Consultant. The final quality monitoring including a review of all quality monitoring activities, KSTP has formed a Quality Review Committee chaired by the Chief Engineer KSTP, who is arranging reviews. Further, actions to appoint a Consultant for closure audit of the roads before taking over is in progress.

Bill Processing and Variation Management:

The bills for works certified by the Supervision Consultants are processed through the KSTP field Divisions as envisioned in the Finance Manual. Also, variations approval procedure has been outlined and the approvals are put through this protocol. Further, to improve the cash flow conditions of the contractors to speed up the pace of implementation an Accelerated Payment System was introduced by which 75% of the amount due will be paid as soon as the bill is received at PMT before detailed scrutiny.

Project Management Consultant (PMC) and Probity Advisor:

To augment the capabilities of the existing staff to effectively manage the Project activities, including implementing the Governance Improvement Action Plan, the KSTP had initiated the selection process for the Project Management Consultant. M/s Eptisa finalized and appointed and was on board from 5th March 2019.

1. Ensure continuity of Project Director and key Project staff till the end of the Project.

The State has posted a full-time officer from the Indian Administrative Service as Project Director and the positions of Social, Environmental, and other positions are also filled.

2. Engage experienced Professional in Quality Management and Contract Management Specialists in the PMT and organize monthly management meetings on Quality Assurance and Contract Management

The Quality Management and Contract Management Specialists are included in the PMC team and were mobilized by the 1st week of March 2019. The quality review committee with Chief Engineer KSTP as Chairperson has been reviewing Quality and Organization meetings regularly in the PMT Head Quarters. An independent Technical Auditor was also appointed to carry out Quality Audit. A Consultant for Post Construction Technical has been selected.

3. Sustain Progress in Component A1 and reach overall progress of 100 %

By the end of April 2021, the physical progress is 97.75% on Sub Component A1 (Road up gradation in 4 Packages). The financial progress is 90.98 %. The overall disbursement as of April 2021 is 102.03 Million USD which is 88.0 % of the overall loan amount of US\$ 116 million committed in component A1 as revised.

4. Sustain Progress in Component A2, including preparation of revised engineering design.

Due to time constraints to complete the formalities like financial closure and then implement the Project (Punalur – Ponkunnam road) before the loan closure period, the Government of Kerala decided to change the mode of procurement to EPC in Consultation with the Bank. The State has also recommended an extension of the loan period. The bidding documents are prepared by M/s L&T and tenders have been floated which ends April (mid) 2019. Bids have been received for all these packages, evaluation done, and have been awarded in July & August -2019 and mobilized on-site in the month of December-2019. Details of these packages are explained more in detail in the following chapter of the document. Package 8 A is dropped from World Bank and is taken up under State Funding

Commitment of Component B and at least 80% for Component C:

Component B

Out of US\$ 22 million (Rs. 12 crore) allocated so far, KSTP has arranged works on SCDP, (Road Safety Interventions), the Capacity Building, and the proposals of the Challenge Fund program are under scrutiny. 100 % has been committed and three roads have been tendered after DPR consultants for Challenge Fund submitted their reports in august 2020. Other works such as Trauma Care, Road Safety Enforcement, etc are in advanced stage and in completion stages..

Component – C: Institutional Strengthening

Under the Road Sector Modernization, KSTP had already arranged a few Consultancy assignments such as Design of Green Building for PWD Head Quarter and others. Further to this, KSTP has initiated procurement for the assignments in consultation with the Bank.

In the Sub Component Active User Engagement in Project Design, implementation, Screening, and Asset Management, the KSTP has arranged the Periodic Road User Satisfaction Surveys, another assignment for Community Participatory Road Safety and User Management Program was dropped as individual experts have been engaged for Community Liaison works.

Component – D: Flood Control works

Under this component of US\$ 26 million (out of 216) due to time constraints to complete the formalities like financial closure and then implement the three RKI Roads Package, Project before the loan closure period, the Government of Kerala decided to change the mode of procurement to EPC in Consultation with the Bank. The State has also recommended an extension of the loan period. Bids have been received for all these packages, evaluations done, and have been awarded in January-2020. The works were mobilized on-site in the month of April-2020 except for One package which was awarded in the month of April-2020. Details of these packages are explained more in detail in other chapters of this document.

2.10 Compliance of legal covenants

Sl. No.	LEGAL COVENANTS		COMPLIANCE STATUS
A. Institutional Arrangements			
1.	<p>The Project Implementing Entity shall maintain, throughout the period of implementation of the Project:</p> <p>a. A Project Steering Committee (“the PSC”): (i) headed by Chief Secretary of Kerala, and comprised of representatives of Project Stakeholders and line department of the Government of Kerala, in numbers, manner, and substance acceptable to the Bank</p> <p>b. A Project Management Team (the “KSTP”) within the PWD: (i) headed by a Project Director in the rank of a senior level Chief Engineer and assisted by competent staff</p> <p>c. An Evaluation Committee (“the Evaluation Committee”) within the PWD</p> <p>d. An Environmental and Social Management Cell (the “ESMC”) within the PWD with competent, experienced, and qualified staff in sufficient numbers and under terms of reference satisfactory to the Bank, vested with powers, financial resources, functions, and competencies, acceptable to the Bank. Monitor and evaluate contractors’ an consultants’ compliance therewith, and carry out any necessary updates thereto</p>		<p>a. Steering Committee in place</p> <p>b. Project Management Team in place</p> <p>c. The Evaluation Committee in place</p> <p>d. Environmental and Social Management Cell in place</p>
2.	<p>The Project Implementation Entity shall throughout the period of implementation of the Project the services of a supervision consultant (the “Construction Supervision</p>	-	<p>Construction Supervision Consultant in place</p>

Sl. No.	LEGAL COVENANTS	COMPLIANCE STATUS
	Consultant”), with qualifications and experience and under terms of reference acceptable to the Bank.	
3.	<p>The Project Implementation Entity shall engage:</p> <p>a. by no later than twelve (12) months after the effective date, and thereafter maintain throughout the period of implementation of the Project, the service of an independent engineer (the “Independent Engineer”)</p> <p>b. By no later than six (6) months after the effective date, and thereafter maintain throughout the period of implementation of the Project, the services of a firm of Chartered Accountant with qualification and experience, and under terms of reference, acceptable to the Bank</p>	<p>a. PPP mode converted to EPC Authority Engineer M/s CEG appointed for Package 8 B and 8 C</p> <p>b. Internal Audit firm appointed for audit of accounts</p>
B. Project Document		
	<p>The Project Implementation Entity shall:</p> <p>a. Implement the Project in accordance with the Project Implementation Plan, the FM Manuel, the GAAP, and the Safeguard documents</p>	This is complied
C. Anti-corruption		
	The Project Implementation Entity shall ensure that the Project is carried out in accordance with the provisions of the anti-corruption guidelines and the GAAP	Complied
D. Challenge Fund		
1.	For purposes of carrying out under Component B2 of the Project, the Project Implementing Entity shall, through the coordinated and cooperative effort of the PWD and the RSA, mobilize local stakeholders, including District Road Safety Councils, GramaPanchyats, and/or non-governmental organizations	Complied
E. Safeguards		
1.	<p>The Project Implementing Entity shall:</p> <ul style="list-style-type: none"> Carryout the Project in accordance/ compliance with the Environmental Impact Assessment (“EIAs”), the Environmental Management Plans (“EMPs”), the Environmental Management Framework (“EMF”), the Resettlement Action Plan (“RAP”), and the instruments 	This is complied
3.	The Project Implementing Entity shall ensure that, prior to commencing any civil works on a particular road, or section thereof, under the Project: (i) All necessary	All permits from statutory authorities obtained


Sl. No.	LEGAL COVENANTS	COMPLIANCE STATUS
	governmental permits and clearances for such civil work in the relevant road, or section, shall have been obtained from the competent governmental authority/ies and submitted to the Bank	
4.	The Project Implementing Entity shall ensure that each contract for civil works under the Project includes the obligation of the relevant contractor to comply with the relevant Safeguard Document applicable to such civil work commissioned/ awarded pursuant to said contract.	EMP followed during construction
5.	<p>The Project Implementing Entity shall:</p> <ul style="list-style-type: none"> a. Furnish to the Bank, throughout the period of Project implementation : <ul style="list-style-type: none"> i. Quarterly reports prepared by KSTP, with the assistance of the ESMC, on the general compliance with the Safeguard Documents, the Social and Environmental Impact of Project activities, and the results of the mitigation or benefit-enhancing measures applied thereto, during the period preceding the date of each such report ii. Quarterly reports prepared by (A) the Construction Supervision Consultant in respect of Sub-Component A1 of the Project; and (B) the Independent Engineers, in respect of Component A2 of the Project, said reports to assess the respective contractor’s general compliance with the Safeguard Documents, the Social and Environmental Impact of Project activities, and the results of the mitigation or benefit-enhancing measures applied thereto, with particular emphasis on the implementation and results of resettlement activities, during the period preceding the date of each such report. 	Complied with

F. Suggestion and Complaint Mechanism

	The Project Implementing Entity shall maintain and operate throughout the period of implementation of Project activities, a district-level grievance redressal mechanism for resettlement and rehabilitation and a State level grievance redressal mechanism for all other aspects of the Project, which systems shall be subject to guidelines and procedure, acceptable to the Bank.	District level GRC of KSTP meetings are held once a month chaired by District Collector. State-level GRC is included in the SLEC chaired by Chief Secretary once a month. The status of GRC is attached to the
--	--	--

Sl. No.	LEGAL COVENANTS	COMPLIANCE STATUS
		report under Social Safeguard Management.
G. Project Surveys		
	The Project Implementing Entity shall carry out at least two (2) Road User Surveys with scope, methodologies, and terms of reference satisfactory to the Bank, to assess road user's satisfaction with Project results and its implementation, their opinions regarding current and potential sector targets, and their behavioral/ attitudinal changes.	Baseline RUSS done and next survey done in 2018 . Final survey requested to be done prior to closure of WB Loan in April 2021 .
SECTION II PROJECT MONITORING, REPORTING, AND EVALUATION		
A. Project Reports		
1.	The Project Implementing Entity shall monitor and evaluate the progress of the Project and prepare Project Reports for the Project in accordance with the provisions of Section 5.08(b) of the General Conditions and based on indicators as agreed with the Bank. Each such Project Report shall cover the period of one calendar quarters	The monthly and quarterly Projects Reports are submitted regularly with details
B. Financial Management, Financial Reports, and Audits		
1.	The Project Implementation Entity shall maintain a Financial Management System and prepare financial statements in accordance with consistently applied accounting standards acceptable to the Bank	Complied
2.	The Project Implementing Entity shall prepare and furnish to the Bank, by not later than forty-five (45) days after the end of each calendar quarter, interim financial reports for the Project covering the calendar quarter, inform and substance satisfactory to the Bank	Complied
3.	<p>The Project Implementing Entity shall ensure that the Audited Financial Statements for each period shall be:</p> <ul style="list-style-type: none"> a. Furnished to the Borrower and the Bank not later than ten (10) months after the end of the period, and b. made publicly available in a timely fashion and a manner acceptable to the Bank. 	<p>Complied</p> <hr/> <p>Document is open to public</p>

3 Project Key Map



4 Funding & Disbursement

The total disbursement at the end of April 2021 from the World Bank was 174.95 (Excluding front end fee) USD Million

KSTP-II commenced operations in the year 2013 and funding details are as below

Project appraisal	-	April 2013
Loan agreement signed	-	19 June 2013
Loan Effectiveness date	-	Sept 6, 2013
Project Cost approved by the World Bank	-	US\$445 ml
World Bank (IBRD) Loan Assistance	-	US \$ 216 million
Initial Project implementation Start Date	-	July 30 2013
Project implementation End Date	-	31 st December 2018
Initial Expected closing date (Loan)	-	30 th April 2019
Extended Closing Date (Loan)		30 th April 2021
Bank's assistance	-	56% of eligible expenditure except land acquisition, utility shifting, and administrative cost. State share is 44%. For Component A 2 World Bank Share is 100 %.

4.1 Current Disbursement Status

SI No	Claim	Date	EXPENDITURE in Lakh	AMOUNT CLAIMED in Lakh	DISBURSED	BALANCED FUNDS AVAILABL E FOR CLAIM (USD)
					USD in millions	
			TOTAL	TOTAL	TOTAL	TOTAL
	Front end fee				0.54	216.00
1	Retroactive	15.06.12 to 15.06.13	1,863.95	1,043.00	1.69	215.46
2	1 st Quarter					213.77
3	2 nd Quarter	01.07.13 to 30.9.13	1,355.79	764.00	1.23	212.54
4	3 rd quarter	01.10.13 to 31.12.13	1,906.01	1,071.00	1.71	210.82
5	4 th quarter	01.01.14 to 20.03.14	2,696.00	1,510.00	2.50	208.32

SI No		Date	EXPENDITURE in Lakh	AMOUNT CLAIMED in Lakh	DISBURSED	BALANCED FUNDS AVAILABLE FOR CLAIM (MUSD)
6		21.03.14 to 31.03.14	53.79	30.00	USD in millions	208.27
7	1 st Quarter	01.04.14 to 18.06.14	TOTAL	TOTAL	TOTAL	TOTAL
8		19.06.14 to 30.06.14	14.69	8.00	0.02	206.55
9	2 nd Quarter	01.07.14 to 30.09.14	1,405.61	787.00	1.27	205.28
10	3 rd quarter	01.10.14 to 31.12.14	3,790.21	2,124.00	3.44	201.84
11	4 th quarter	01.01.15 to 28.02.15	3,706.35	2,076.00	3.32	198.52
12	4 th quarter	01.03.15 to 31.03.15	3,704.89	2,076.00	3.32	195.20
13	1 st Quarter	01.04.15 to 16.06.15	3,534.14	1,992.00	3.14	192.06
14		17.06.15 to 30.06.15	154.40	86.00	0.14	191.92
15	2 nd Quarter	01.07.15 to 30.09.15	3,527.06	1,977.00	3.04	188.89
16	3 rd quarter	01.10.15 to 31.12.15	10,338.17	5,790.00	8.51	180.38
17	4 th quarter	01.01.16 to 13.03.16	6,413.18	3,592.00	5.38	175.00
18		14.03.16 to 31.03.16	2,861.91	1,603.00	2.41	172.59
19	1 st Quarter	01.04.16 to 10.06.16	2,037.40	1,141.00	1.69	170.90
20		11.06.16 to 22.06.16	2,957.89	1,657.00	2.45	168.45
21	2 nd Quarter	23.06.16 to 31.08.16	4,786.10	2,680.00	4.01	164.44
22		01.09.16 to 30.09.16	3,981.82	2,230.00	3.26	161.18
23	3 rd quarter	01.10.16 to 31.12.16	4,079.22	2,284.00	3.40	157.78
24	4 th quarter	01.01.17 to 31.03.17	9,237.79	5,173.00	8.04	149.74
25	1 st Quarter	01.04.17 to 31.05.17	4,292.74	2,404.00	3.72	146.02

SI No		Date	EXPENDITURE in Lakh	AMOUNT CLAIMED in Lakh	DISBURSED	BALANCED FUNDS AVAILABLE FOR CLAIM (MUSD)
26		01.06.17 to 30.06.17	3,933.36	2,203.00	USD in millions	142.58
27	2 nd Quarter	01.07.17 to 30.09.17	TOTAL	TOTAL	TOTAL	TOTAL
28	3 rd quarter	01.10.17 to 31.12.17	5,319.40	2,987.00	4.69	132.79
29	4 th quarter	01.01.18 to 28.02.18	6,770.27	3,791.00	5.82	126.97
30		01.03.18 to 22.03.18	3,935.30	2,204.00	3.39	123.58
31		23.03.18 to 31.03.18	1,241.57	695.00	1.04	122.54
32	1 st Quarter	01.04.18 to 31.05.18	1,925.29	1,086.00	1.61	120.93
33		01.06.18 to 20.06.18	1,114.33	627.00	2.02	118.91
34		21.06.18 to 22.06.18	1,344.42	753.00		118.91
35		23.06.18 to 30.06.18	89.25	50.00	0.07	118.84
36	2 nd Quarter	01.07.18 to 18.09.18	7,104.38	3,982.00	5.49	113.35
37	3 rd quarter	19.09.18 to 31.12.18	5,817.34	3,258.00	4.59	108.76
38	4 th quarter	01.01.19 to 28.02.19	3,075.19	1,722.11	2.49	106.27
39		01.03.19 to 31.03.19	1,950.03	1,127.00	1.63	104.64
40	1 st Quarter	01.04.19 to 30.04.19	2,420.03	1,355.22	1.93	102.71
41		01.05.19 to 20.06.19	1,522.48	853.00	1.23	101.48
42		21.06.19 to 27.06.19	2,247.92	1,303.00	1.89	99.59
43	2 nd Quarter	28.06.19 to 30.09.19	2,961.19	1,689.00	2.35	97.24
44		01.10.19 to 31.12.19	1530.80	865.00	1.22	96.01
45	3 rd Quarter	01.12.19 to 31.12.19	1513.75	875.00	1.23	94.79
46	4 th Quarter	01.01.20 to 31.03.20	5038.19	3086.00	4.07	90.72
47	1 st Quarter	01.04.20 to 24.06.20	3805.99-	2703.00	3.58	87.14
48	2 nd Quarter	25.06.20 to 30.09.20	3656.03	2995.00	4.03	83.11
	CANCELLED					20.00
	BALANCE					63.11
49	3 rd Quarter	30.09.20 to 31.12.20*	10834.21	9459.00	12.97	50.14
50	4 th Quarter	01.01.21 to 31.03.21	26040.49	22104.00		

*excluding front end fee

4.3 RESTRUCTURING OF LOAN IN 2019

Through their letter dated May 11, 2018, the Department of Economic Affairs, Ministry of Finance, and Government of India had submitted a request for restructuring of the loan. Considering the floods and damages witnessed by the state in August 2018, through their letter dated November 15, 2018, the Department of Economic Affairs submitted a revised request for utilizing the savings (USD 45 million) from KSTP II Loan for rebuilding the Kerala initiative. **A new Component “D” was introduced**, the funds of which were to be utilized for PWD /LSGD and RKI roads. Under this component, roads affected during the floods of Aug 2018 identified by PWD and further prioritized by Transaction Advisors M/s LNTIEL, based on World Bank suggestions shall be taken up for DPR preparation. The details are more fully described in this report in the chapter’s forthcoming in this report.

However, Gok decided to remove LSGI roads under this and instructed that this be used by KSTP only. Hence 19 Million USD is added in Component A 2 taking that to a total of 33 M USD + 19 M USD = 52 M USD under RKI roads of PWD, the funds of 23 M USD + 3 M USD = 26.0 M USD for Component D is proposed.

Component	Original Loan Allocation (Million USD)	Revised Loan Allocation (Million USD)	Completed Loan in (Million USD) till April 2021
<i>Component A1: Road Network Upgrading and Safety Improvement (282 Kms Upgrading)</i>	166	116	112.03*
<i>Component A2: Road upgrading and safety Improvement (EPC) (82.04 Kms)</i>	33	37	21.51*
<i>Component B: Road Safety Management</i>	12	12	10.26*
<i>Component C: Institutional Strengthening</i>	5	5	6.21*
<i>Component D: RKI Roads</i>		26	8.30*
<i>Total</i>	216.0	196.0**	174.95*

Note :** It has been decided to limit the funding to 196.0 M USD currently.

Above figures of Component wise are calculated as per Bill Payment to made Consultants/Contractors as IPC.

5 Current Project Status

5.1 Component A1:

The upgrading works under the initial stage hereinafter referred to as **Component A1** for seven road packages were identified and taken up under the KSTP-II. The major items of works included were an improvement to a gradient, widening, and strengthening the roads including minor realignments wherever essential, reconstruction of narrow bridges and culverts, and improvements to the drainage system. The carriageway proposed are generally 2 lane roads with a width of 7.0 m and hard shoulders of 1.50 m. on either side. The Right ofWay is generally 15.0 Meters and required acquisitions at some locations. The specification adopted for civil works is as per MORTH-Rev 5 & IRC standards. All these seven packages were tendered under World Bank Procurement guidelines and as Item Rate Contracts. The details of these roads are summarized in table 1. The land acquisition for the project roads is almost completed except in the Perimbilavu- Pattambi- Perinthalmanna Road. Package 3 was further split into two packages and accordingly Package 3A and 3B were tendered. Two additional stretches of Thiruvalla Town and Bypass were taken up as Package 4A and 4 B.

Hence Overall 10 Packages as shown in table 3 covering a total length of **285.01** km were to be done under Component A 1. Out of these, 284.46 km of Blacktop completed, and also Packages 1, 2, 4, 5, 6, 7 & 4B are completed while Packages 3A, 3B & 4A are in progress. Packages 1, 2 & 4 B are in the “defect liability period” with ongoing pending works under road furniture items, snag list, and additional junction improvement work. These works were undertaken as there were savings in the estimated tendered cost.

Table 3

List of Roads Under Component A 1 (Item Rate Contracts)			
Sl. No	Package No	Stretch of the Project State Highway / Road Number	Proposed Length (Km.)
1	KSTP-2/UG/1	Kasargod-kanhangad-SH-57	27.78
2	KSTP-2/UG/2	Pilathara-Pappinssery-SH-67	20.90
3	KSTP-2/UG/3A	Thalassery-Kalaroad-SH-30	28.80
4	KSTP-2/UG/3B	Kalaroad-Valavupara-SH-30	25.20
5	KSTP-2/UG/4	Chennaganoor-Ettamanoor- SH-1	47.70
6	KSTP-2/UG/4A	Thiruvalla bypass (rearranged from Package 4)	2.30
7	KSTP-2/UG/4B	Thiruvalla town (rearranged from Package 4)	2.00
8	KSTP-2/UG/5	Ettamanoor-Muvattupuzha	40.96
9	KSTP-2/UG/6	Ponkunnam-Thodupuzha	50.00
10	KSTP-2/OL/7	Perimpilavu-Perintalamanna	39.37
Total Length under this Component in Km is			285.01

All the works are being executed under FIDIC (5th edition) Conditions of Contract. The work involves improvement of State Highways including geometrical improvements and realignments to standard 2 lanes of 7 m carriageway and 1.5 m paved shoulders. The Construction Works include:

- Widening the existing pavement where it is less than design width;
- Scarification, clearance, earthworks,

- Granular sub-base, wet mix macadam base course, bituminous mix surfacing,
- Construction of overlays to the existing pavement, inclusive of regarding to a designed vertical profile;
- Geometrical realignments at specific locations;
- Construction of paved shoulders;
- Construction and maintenance of diversion roads
- Construction of lined and unlined longitudinal drains covered drains and footpaths in urban areas;
- New culverts, new bridges, and rehabilitation of existing bridges/culverts and protective works
- Provision of road signs and markings;
- Provision of traffic safety features - road furniture and other road safety appurtenances,
- Routine maintenance and maintenance during the Defects Rectification Period.
- Environmental protection measures and Social enhancement works/ landscaping works etc.

5.2 Details of the Supervision Consultants for the Packages under this component is as below

Name of consultant	Contract signed	Contract Period	Commence ment Date	Contract Amount (Rs.) revised amount as per Variation 4	Work Package
CSC-1 – M/s Egis International in JV with M/s Egis India Pvt. Ltd.	28.02.2013	42 months	04.04.2013	57,11,28,087/-	I , II , III A , III B , IV , IV A , & IV B
CSC-2 – M/s MSV International USA	-----	30 months	05.05.2014	4,67,41,766 /-	Package VI

Package VII was completed under KSTP and supervision monitoring was done by Divisional Office PWD SE.

M/s Egis International in JV with M/s Egis India Pvt. Ltd has been given an Extension of time up to 30-04-2021 to facilitate the completion of works under Component A 1, for Package IV A Thiruvalla Bypass as on date.

5.3 SUMMARY AND STATUS OF THE WORKS UNDER COMPONENT A 1, A 2, B, C & D

Project Details of KSTP-2 under Sub Component A 1 Date: (30.04.2021)																
Sl.No	Package No	Stretch of the Project State Highway / Road Number	Contractor's Name	Supervision Consultant	EOT Date	EOT-2 (Date)	EOT-3 (Date)	Extended Completion date (Latest)	DLP	Awarded Cost of the Project (Cr.)	Value upto IPC submitted /Final Payment done as on date in Crores	Additional Works	Saving / Overbudget/ Running Bills	Status of the project	Remarks	Remarks / Reasons
1	KSTP-2/UG/1	Kasargod-kanhangad-SH-57	M/s.RDS Projects Limited	EGIS India	28.02.2018			31-07-2020	31-07-2021	133.05	123.12	6.15	3.78	Completed	Section 1 : 0+000 to 23+180 & 23+350 to 27+780 (TOC 01-04-2018)	Additional works was entrusted to Contractor during DLP. All such works including the hindered location of Km. 14+800 has been completed.
															Section 2 :23+180 to 23+350 (01-07-2018)	
2	KSTP-2/UG/2	Pilathara-Pappinssery-SH-67	M/s.RDS Projects Limited	EGIS India	31.03.2018			31-07-2020	31-07-2021	118.29	102.76		15.53	Completed	Section 1 : Except Ramapuram bridge and Thavam ROB (01-04-2018)	Additional work completed
															Section 2 :Ramapuram Bridge and Thavam ROB (01-09-2018)	
3	KSTP-2/UG/3A	Thalassery-Kalaroad-SH-30	M/s.Dinesh chandra R.Agarwal Pvt.Ltd.,	EGIS India		31.03.2019	31.10.2020	31-03-2020	31-03-2021	156.33	117.92		38.41	Physical progress : 86.43 % Financial progress : 78.250%	Section 1 : Road works other than Eranholi Bridge	IPC-26 has been Certified by Employer,Variation Proposal - 10 for change of Quantities has been submitted
															Section 2 :Eranholi Bridge Work	
4	KSTP-2/UG/3B	Kalaroad-Valavupara-SH-30	M/s.GHV-EKK Infrastructure & Co.	EGIS India	31.01.2019	15.05.2019		31-12-2020	31-12-2021	209.68	197.06	5.06	7.56	Physical progress :95.30% Financial progress : 90.91%	Section 1 : Except Irritty Bridge and Kootupuzha Bridge	IPC-38 has been Certified by Employer & Irritty Bridge upto 31-12-2020. VO-21 & VO-22 has been submitted.
					31.01.2019	30.09.2019		30-04-2021							Section 2 :Irritty Bridge & Kootupuzha Bridge	Kootupuzha Bridge & their approaches upto 30-04-2021
5	KSTP-2/UG/4	Chennaganoor-Ettamanoor-SH-1	M/s Delma Sreedhanya Jv.	EGIS India	31.03.2018			31-03-2018	31-03-2019	293.58	278.18		15.40	Completed	TOC issued 01.04.2018	
6	KSTP-2/UG/4A	Thiruvalla by pass (rearranged from Package 4)	M/s.GHV India Pvt Ltd	EGIS India	NIL	NIL		31-12-2020	31-12-2021	37.03	22.67		14.36	Physical progress : 99% Financial progress :76.30%	Completed	Certificate of Completion has been issued on 9th April 2021. Snag work is in progress
7	KSTP-2/UG/4B	Thiruvalla town (rearranged from Package 4)	M/s.EKK Infrastructure Ltd.,	EGIS India	NIL	NIL	15-12-2019	15-06-2020	15-06-2021	7.77	4.84	0.93	2.93	Physical progress : 99.0 % Financial progress : 63.06 %	Works as per Snag list has been completed	Certificate of Completion has been issued on 29 th May 2020.
8	KSTP-2/UG/5	Ettamanoor-Muvattupuzha	M/s.NAPC Ltd.,	EGIS India	25.02.2018			25-02-2018	25-02-2019	171.49	163.68		7.81	Completed	Performance certificate issued Section 1 : 06.02.2019 Section 2 :25.02.2019	
9	KSTP-2/UG/6	Ponkunnam-Thodupuzha	M/s.GHV-EKK Infrastructure & Co.	M/s MSV International USA	28.03.2017			28-03-2017	28-03-2018	227.13	223.25		3.88	Completed		
10	KSTP-2/OL/7	Perimpilavu-Perintalamanna	M/s Nath constructions	Under KSTP				02-03-2017	02-03-2018	8.11	8.11		0.00	Completed		
Total Length under this Component in Km is										1362.46	1241.59		109.66			

Project Details of KSTP-2 under Sub Component A 2																		
Sl.No	Package No	Stretch of the Project Road	Type of Contract	Contractor's Name	Supervision Consultant	Length (Km.)	Estimated Cost	Original completion Date	Appointed date	Revised Appointed date	Awarded Cost of the Project (Cr.)	Actual Unit Cost /km in Crores	Value upto IPC submitted /Final Payment done as on date in Crores	Saving / Overbudget/ Running Bills	Status of the project	TOC /Completion certificate issued	Remarks / Reasons	Variation Order/ Supplementary Agreement Status
1	KSTP-2/OL/8A	Punalur-Konni	Engineering Procurement Construction (EPC)	M/S. RDS & Cherian Varkey	M/s Consulting Engineering Services	29.84	226.61	16-12-2022	17-12-2020	nil	221.04	7.41			.Physical progress : 3.67 %	Mobilization work & preliminary activities in progress	RA-MA-1 (1st mob. Advance), Pending with Authority	
2	KSTP-2/OL/8B	Konni - Placherry	Engineering Procurement Construction (EPC)	M/s.EKK Infrastructure Ltd.,	M/s Consulting Engineering Services	30.16	274.74	29-10-2021	06-09-2019	01-11-2019	279.00	9.25	113.29	172.22	Physical progress : 58.15 % Financial progress : 52.2%	IPC-1 & IPC -2 Released	IPC-04,05 & 06 - Submitted	
3	KSTP-2/OL/8C	Placherry - Ponkunnam	Engineering Procurement Construction (EPC)	J V of M/s Sreedhanya and Nath Constructions	M/s Consulting Engineering Services	22.17	236.79	21-12-2021	9-10-2019	23-12-2019	248.5	11.21	184.20	74.83	Physical progress : 82 % Financial progress : 74.085%	Mobilization advance taken, IPC-01 Released	IPC-03,04 - Submitted	
						82.17	738.14				748.54		297.49	353.04				

Safe Corridor Demonstration Project (Under Component B & C)																		
Sl. No	Package No	Stretch of the Project Road	Type of Contract	Contractor's Name	Supervision Consultant	Length (Km.)	Original Completion date	EOT	DLP		Awarded Cost of the Project (Cr.)	Revised cost of the Project (Cr)	IPC Payment in Cr	Saving / Overbudget/ Running Bills /Balance	Status of the project	Completion certificate issued	Remarks / Reasons	
									Completion date	Duration from Completion date								
4	KSTP-2/OL/8	Kazhakuttom-Adoor	Item Rate BOQ	M/s.GHV-EKK Infrastructure & Co.	under KSTP (AEE/AE/EE)	78.65	27.04.2018	31.12.2019	30.09.2020		146.67	137.82	129.35	22.24	Physical progress 99 % Financial progress : 88.19 %	Contractor doing work with LD imposition	SCDP project under Component of B & C	IPC-29 Submitted
Overall Length inKm						445.83												

Challenge Fund of KSTP																				
Sl. No	Package No	Stretch of the Project Road	Type of Contract	Contractor's Name	DPR Consultant	Length (Km.)	Date of Commencement	Completion date	DLP		Estimated Cost of the Project (Cr.)	Awarded Cost in Lakhs	Revised Cost of the Project (Cr)	Status of the project	Completion certificate issued	Remarks / Reasons				
									Completion date	Duration from Completion date										
1	KSTP-II/CF-1	Pavangad-Korapuzha	Item Rate Contract	M/sEGISIndia PvtLtd		5.5					10.02		5.65							
2	KSTP-II/CF-2	Medical College-Kannamoola-Pallimukku-Pettah				3.8					7.5		4.50						Retendered on 20.02.2020	Technical Evaluation completed, Bidder-M/s.Thoppil Contractoers India Pvt Ltd
3	KSTP-II/CF-3	Kottiyam-Kundara Road				11.7					4		16.30						Retendered on 05.02.2021	Evaluation completed, M/s.Palathra Constructions is L1 for both CF-3 & CF-4. For CF-3 quoted amount is 18.62 Cr, which is 14.25% above the estimated amount. For CF-4 quoted amount is 36.38 Cr, which is 19.28% above the estimated amount.
4	KSTP-II/CF-4	Vypin-Munambam				25.18					5		30.50							
5	KSTP-II/CF-5	Thrissur-Kunnamkulam State Highway				25.82					10		39.09							
						71.18							36.52	96.04						


Component D (RKI Roads Flood control)																		
Sl. No	PackageNo/Type	Stretch of the Project Road	Type of Contract	Contractor's Name	Supervision Consultant	Length (Km.)	Estimated Cost	Original completion Date	Appointed date	Duration of the Project	Awarded Cost of the Project (Cr.)	Actual Unit Cost /km in Crores	Value up to IPC submitted /Final Payment done as on date in Crores	Saving / Overbudget / Running Bills	Status of the project	Remarks / Reasons	Variation Order/ Supplementary Agreement Status	
1	KSTP-2/PMT/RKI 2	Chemmannar Gap road Km.0/00to31/500(except km.10.650)	Engineering Procurement Construction (EPC)	M/s DRAIPL – GREENWORTH (JV)	M/s Consulting Engineering Services	29.94	127.55	17-08-2021	18.08.2020	12 Months	146.67	4.90	7.33	139.34	Physical progress is 9.1 % & Financial Progress is 4.90 %	RA-MA-1 (1st mob. Advance) Payment received, SPS -01 pending with authority		
2	KSTP-2/PMT/RKI 3	Painavu-Thannikandom	Engineering Procurement Construction (EPC)	M/s.EKK Infrastructure Ltd.,	M/s Consulting Engineering Services	21.00	86.82	29.04.2021	30.04.2020	12 Months	95.40	4.54	15.74	79.66	Physical progress is 27.28 % & Financial Progress is 16.49 %	RA-MA-1 (1st mob. Advance) Payment received,IPC-01 pending with authority		
3	KSTP-2/PMT/RKI 4	Adoor- Chenganoor	Engineering Procurement Construction (EPC)	M/s.EKK Infrastructure Ltd.,	M/s Consulting Engineering Services	23.8	93.59	29.03.2021	30.03.2020	12 Months	98.1	4.12	47.88	52.05	Physical progress is 70.49 % & Financial Progress is 48.81 %	RA-MA-2 (2nd mob. Advance) payment received,IPC-01,02,03 & 4- submitted.		
						74.74	301.39							340.17	69.12	271.05		

Details below as per MPR submitted by EGIS (April 2021)

5.4 Packages under Component A1 Status

5.4.1 Kasargod to Kanhangod Road –SH-57

This stretch of Length - 27.76 km. Covers Kasargod, Pallikkara, Manikoth, and Kanhangad areas and Tourist destinations at Bakel Fort and Ezhimala come under this stretch.



Name of Contractor	Original date of completion	Contract Value in Crores	Physical Progress in % (Upto April -2021)	Financial Progress in % (Upto April - 2021)
M/s RDS Projects Pvt Ltd	23-04-2015	133.05	99 %	99%
EOT Date	DLP completion date	Variation Order Value in crores	Anticipated Revised Project Cost	Billed Amount made till the end of April -2021 in Crores
28-02-2018	27-02-2019	21.66	121.99	123.12

The Taking-Over Certificate issued for Sections:

- Except for Kanhangad town w. e. f 01st April 2018
- For Kanhangad town w.e.f 01st July 2018
- Performance Certificate has been issued on 25.02.2020

Work as per the Snag list has been completed. However, since the as-built drawings, PAP works & additional works proposed have been completed, the Defect Liability Period has been extended.

SUMMARY OF PROJECT COST

Initial Contract Value (Rs.)	-	1,33,05,79,485/-
Contract value of works executed (Rs.)	-	92,86,10,752/-
Value of works as per VOs (Rs.)	-	21,66,82,406/-
Price adjustment as finalized (Rs.)	-	2,57,41,802/-

Additional works proposed	-	4,88,93,909/-
Total Value including Price Adjustment	-	1,21,99,35,883/-
Saving in Project Cost	-	Rs. 11,06,43,602/-


Additional Works

Additional works was entrusted to Contractor during DLP. All such works including the hindered location of Km. 14+800 has been completed.

Key Issues /Delays (April 2021)

- Contract for Rehabilitation of existing Bridges at “Bakal” and “Chandragiri” on KK road through E-tendering has been awarded to M/s PADMAJA SPECIALITIES, Kochi and Agreement executed. Whole of the works have been completed and Completion Certificate issued.

5.5 Package 2 -Pilathara -Pappinissery-SH-67



Name of Contractor	Original date of completion	Contract Value in Crores	Physical Progress in % (Upto April -2021)	Financial Progress in % (Up to April -2021)
M/s RDS Projects Pvt Ltd	22-04-2015	118.29	99 %	99 %
EOT Date	DLP completion date	Variation Order Value in crores	Anticipated Revised Project Cost	Billed Amount made till the end of April -2021 in Crores
31-03-2018	31-03-2019	15.96	98.330	102.76Cr

The Taking-Over Certificate issued for Sections:

- Except Ramapuram Bridge and Thavam ROB w.e.f 01st April 2018

- For Ramapuram Bridge and Thavam ROB w.e.f 01st September 2018

Since the work as per Snag List has not been completed, the Defect Liability Period has been extended for Section – 1.

Summary of Project Cost

Initial Contract Value (Rs.)	-	1,18,29,77,833/-
Contract value of works executed (Rs.)	-	82,36,71,794/-
Value of works as per VOs (Rs.)	-	15,96,32,324/-
Price adjustment as finalized (Rs.)	-	22,68,74,96/-
Additional Works proposed	-	1,56,78,061/-
Total Value including Price Adjustment	-	98,33,04,118/-
Saving in Project Cost	-	Rs. 19,96,73,715/-

Construction Activities

Oxbow land development has been completed and the Inaguration was done on 05th November 2020.


During DLP, instructions were issued by KSTP to carry out certain additional works. Supplementary Agreement executed to carry out these additional works like reconstruction of Old Ramapuram Bridge Approach and development of Oxbow land at Ramapuram.

Completion Certificate issued to Contractor.

Key Issues (April - 2021)

- Contract for Rehabilitation of existing Bridges at Pazhayangadi on PP road through E-tendering has been awarded to M/s PADMAJA SPECIALITIES, Kochi and Agreement executed.
- Rehabilitation Works pertaining Pazhayangadi Bridge has been completed.

5.6 Package 3A– Thalassery to Kalaroad -SH-30



Name of Contractor	Original date of completion	Contract Value in Crores	Physical Progress in % (Up to April -2021)	Financial Progress in % (Upto April-2021)
M/s.DineshChandra R Agrawal Pvt.Ltd	26-06-2018	156.33	86.43	76.504
EOT-03 (For Road Work & Eranholi Bridge - Approved)	EOT-04 (Approved)	Variation Order Value in crores (VO-01 to VO-09)	Anticipated Revised Project Cost	Billed Amount made till the end of April - 2021 (Net Amount)
31 st October-2019 31 st Dec-2019	31 st March -2020	19.96 Cr	152.29	117.92 Cr

The Contract for the Upgradation of Road from Thalaserry (Km.1+200) to Kalarode (Km.30+000) has been awarded to M/s Dinesh Chandra R Agrawal Infracon (P) Ltd. The date of commencement of the Project was 27th June 2016 and the stipulated time of completion for completion of Milestone-I was 26th September 2017 and for Milestone-II was 26th June 2018. However, EOT-01 to EOT-05 has been granted by the Employer.

- EOT-01 - Milestone-I merging with Milestone-II Completion date of 26th June 2018
- EOT-02 - Completion of Whole of Works by 31st March 2019
- EOT-03 - a. Eranholi Bridge Approaches and Service Road and whole project road from Km 1+200 to Km 30+000 by 31st October 2019
b. Commissioning of Eranholi Bridge -31st December 2019
- EOT-04 - Completion of Whole of Works by 31st March 2020
- EOT-05 - Extension of Time for whole project including Ernholi Bridge and approaches up to 30.10.2020
- EOT-06 - Contractor has submitted application for completion of Road works till 31st January 2021 and time for completion of Eranholi bridge till 31st March 2021

Work Progress

Cumulative Physical progress achieved is 86.43%.

Sl No.	Item	Monthly Progress	Cumulative Progress	Balance Work
Main Carriageway				
1.	Exc up to SG	Nil	28.250 Km	0.550 Km *
2.	GSB	Nil	28.250 Km	0.550 Km*
3.	WMM	Nil	28.250 Km	0.550 Km*
4.	DBM	Nil	28.250 Km	0.550 Km*
5.	BC	Nil	28.223 Km	0.578 Km*
* Balance at Eranholi Bridge approach				
Structures				

Sl No.	Item	Monthly Progress	Cumulative Progress	Balance Work
6.	Major Bridge @ 2+910	A1 Abutment cap and final lift wall deck slab for VUP at A2 side completed during this month. VUP at A1 side- wall completed except final lift.	Bridge has been redesigned by giving 5m vertical clearance conforming to the standards of Inland Navigation Department and the drawings approved by Client. The design has been proof checked by IIT, Palakkad. Pile load test completed Foundation- completed. Substructure- completed. Superstructure- Girder and deck slab work for span P1-P2, P2-P3 and P3- A2 completed. Span A1-P1 staging works are in progress. VUP at A1 side- Foundation and wall completed except final lift. Shutterojng and Reinforcement work for final lift and deck slab is in progress. VUP at A2 side- Completed except crash barrier and wearing coat.	
7.	Minor Bridge @ 21+162		Bridge completed and opened for Traffic.	
8.	Major Bridge @19+758		Bridge completed and opened for Traffic.	
9.	Minor Bridge @ 29+570		Bridge completed and opened for Traffic.	
	Culverts			
10.	Pipe Culvert		Pipe Culverts - 6 Completed out of 6 Nos	
11.	Box Culvert		Box Culverts –30 Completed out of 30 Nos	
12.	Slab Culvert	-	Slab Culverts – 29 Completed out of 30 Nos and 1 extension of culvert work delayed due to hinderance.	
13.	Gabion Wall		6072.7 cum Completed.	

Physical progress has been corrected in this report based on the remaining works to be completed.

Financial Progress


Up to end of previous Month		This Month		Cumulative to end of this Month	
Target	Achieved	Target (as per Rev. Wp)	Achieved	Target	Achieved
100.00%	76.504%		1.746%	100%	78.250%**

** Cumulative Financial progress achieved is 78.25%.

Key Issues (April 2021)

- Acute shortage of resources affecting the progress of Eranholi Bridge works.
- Time of Completion approved for Bridge work is till 31st January 2021 and about 15% of the works are still remaining to be completed.
- Eranholi Bridge approaches except VUPs are remaining to be initiated.

5.7 Package 3B – Kalaroad -valavupara



Name of Contractor	Original date of completion	Contract Value in Crores	Physical Progress in % (April-2021)	Financial Progress in % (April -2021)
M/s.GHV-EKK Infrastructure & Co	25-09-2018	209.68	95.10	93.98
EOT-04- for Road Works & Major Bridges (Approved)	TOC Issued for Road works	Variation Order Value in crores (V0-1 to V0-19)	Anticipated Revised Project Cost	Billed Amount made till end of April-2021 (Net Amount)
15 th July-2019				
31 st Dec-2019	16 th July-2019	9.242	205.22	197.06 Cr

EOT-06 has been granted to complete the works for Iritty Bridge along with approaches up to 31st December 2020 and Kootupuzha Bridge along with approaches up to 30th April 2021.

Taking over certificates have been issued for a) Km. 30+000 to Km.40+000 with effect from 16th March 2019 and b) Km. 40+000 to Km.55 +200 (except Bridges & its Approaches of Iritty and Kootupuzha) from 16th July 2019. Further, the

Snag list has been complete and the DLP for the taken over sections have been completed. However, since the Bridgeworks and its approaches are to be completed, the Performance certificate has not been issued to the Contractor.

Taking over Certificate issued to Contractor for the completed Irrity Bridge and Approaches with effect from 07.04.2021

Work Progress

Cumulative Physical progress achieved is 95.30%

Sl. No.	Item	Monthly Progress	Cumulative Progress
1	GSB	Nil	23.87 Km
2	WMM	Nil	23.87 Km
3	DBM	Nil	23.87 Km
4	BC	Nil	23.78 Km
Structures			
5	Minor Bridge Ch. 35+405 Uliyil bridge.		completed
6	Major Bridge Ch. 42+198 Irrity bridge.	Signalised junction work at A2 side junction completed during this month.	Revised drawing for piles (6nos), Pile cap and piers for piers P1 and P2 approved. Bridge work completed and opened for traffic.
7	Major Bridge ch. 53+865 Kootupuzha bridge	Pier P4 foundation and pier cap for P3 completed during this month	Deck slab of A1-P1 & P1-P2 span completed. Crash barrier and kerb for A1-P1 and P1- P2 completed. Works of P3, P4, A2 stopped by Karnataka Forest Department. Ministry of Environment, Forest and Climate Change (Government of India) issued NOC on 20.04.2020 and Clearance from Karnataka Forest Department received on 24.12.2020. The Contractor has been resumed the work. Foundation & substructure of Pier P3 completed. Raft for pier P4 completed. Span P2- P3 shuttering and reinforcement work is in progress.

Sl. No.	Item	Monthly Progress	Cumulative Progress
8	Culverts	Nil	Box culvert- 49 Nos completed. Pipe Culvert- 22 Nos completed. Widening / slab culvert – 14 Nos completed.
9	Pre cast Drain - Casting		29842m out of 30922 m.
10	Drain (Precast + Cast in situ) placing		33950 m out of 36730m.
11	LED Solar Street Lighting	Nil	263 Nos.
12	OV Road		
	DLC		806 m
	PQC		806 m
	Drain		1256 m
	DBM & BC		450 m
	Paver Block		2045 Sqm
	Pazhassi Park		Completed

Physical progress has been corrected in this Report based on the remaining works to be completed.

Financial Progress


Up to end of previous Month		This Month		Cumulative to end of this Month	
Target	Achieved	Target	Achieved	Target	Achieved
100.00%	90.63%*	*	0.28%	100.00%	90.91%

****Cumulative Financial progress is 90.91%.**

Key Issues (April - 2021)

- Stock yard for excess earth stacking to be finalised.
- The The Abutment foundation of A2 of Kootupuzha Bridge is intersecting with the existing road and the required excavation depth from the existing road is more thn 5.0 mtr. No space is available for providing road divrsion at this stretch. Contractor had submitted the proposal for reducing the span length to 12 mtr of P4- A2 instead of original 18.0 mtr span. Design and drawing submitted by the Contractor have been proof checked and Employer has approved the drawing.

5.8 Package 4– Chengannur - Ettumanoor – Muvattupuzha – SH1



Chengannur Ettumanoor Muvattupuzha stretch of SH-1, MC (Main Central) Road, one of the most important and oldest roads in Kerala, passing through Thiruvalla, Changanasserry, Kottayam, Ettumanoor, Kuravilangad, Kuttathukulam. The total length covered is 88 km.

The road portion from Thiruvananthapuram (Venjaramoodu) to Chengannur was taken up under Phase I Bypass at Thiruvalla also forms part of this stretch. The road passes through the plantation areas and provides access to the tourist centres of Kumarakom and Thekkady. 13 bridges will be constructed in this stretch.

The improvement for this road portion is proposed in three construction packages, Chengannur- Ettumanoor (41km), Ettumanoor-Muvattupuzha (47km), and Thiruvalla Bypass (2.30 km). Reconstruction of three Major Bridges and Nine Minor Bridges are included in this stretch.


Name of Contractor	Original date of completion	Contract Value in Crores	Physical Progress in %	Financial Progress in %
M/s Delma SreedhanyaJv	24-11-2017	293.58	completed	completed
EOT Date (Approved)	TOC Issued date	Variation Order Value in crores	Anticipated Revised Project Cost	Billed Amount made till date
31-03-2018	01.04.2019			

Salient Features of this Package

Scope of Works (45.40 Km):

Construction of Major Bridges	–	3
Construction of Minor Bridge	–	5
New Box culverts	-	9
Widening Slab culverts	–	8
Reconstruction of Culverts	-	59
Footpath, solar lights		

5.9 Package 4A – Thiruvalla bypass



Name of Contractor	Original date of completion	Contract Value in Crores	Physical Progress in % (April -2021)	Financial Progress in % (April-2021)
M/s.GHV-EKK Infrastructure & Co	06-10-2019	37.03	99.0	76.30
Date of commencement	EOT-01 – Approved	Variation Order Value in crores	Anticipated Revised Project Cost	Billed Amount made till end of April -2021 (Net Amount)
07.01.2019	31.12.2019	1.80 Cr		22.67 Cr

The date of commencement of this project is 07th January 2019 and date of completion is 6th October 2019. Further EOT-01 to EOT-3 has been granted by the employer.

EOT-01 -Completion of whole project by 30th April 2020

EOT-02 -Completion of Whole project by 30th September 2020

EOT-03 -Completion of Whole project by 31st December 2020


Contractor has been applied for EOT-4 upto 31-01-2021

The work has been provisionally completed on 14th February 2021 and the Certificate of Completion has been issued on 9th April 2021

Thiruvalla Bypass has been inaugurated by Hon. PWD Minister on 14-02-2021

Works as per Snag list is in progress:-

5.10 Package 4B– Thiruvalla town



Name of Contractor	Original date of completion	Contract Value in Crores	Physical Progress in % (April -2021)	Financial Progress in % (April-2021)
M/s.GHV-EKK Infrastructure & Co	06-10-2019	7.77	99.00	63.06
Date of commencement	EOT-01 – Approved	Variation Order Value in crores VO-01	Anticipated Revised Project Cost	Billed Amount made till end of April-2021 (Net Amount)
07.01.2019	15 th Dec-2019	0.202 Cr		4.84 Cr


The date of commencement of this project is 07th January 2019 and the date of completion is 6th October 2019. EOT-1 issued by the Employer for completion up to 15th December 2019.

The work has been provisionally completed on 15th December 2019 and the Certificate of Completion has been issued on 29th May 2020.

Thiruvalla Town road has been inaugurated by Hon. PWD Minister on 11-10-2020

Works as per Snag list has been completed and further defects notified such as rectification of pipe line leakages only remaining to be corrected.

5.11 Package 5– Ettamanoor- Muvattupuzha




Name of Contractor	Original date of completion	Contract Value in Crores	Physical Progress in %	Financial Progress in %
M/s.NAPC Ltd	03-08-2016	171.49	100%	100%
EOT Date	DLP completion date	TOC Issued date	Savings in Crores	Billed Amount made to date in Crores
25-02-2018	25-02-2019	NA	15.28	163.68

This work was completed including the DLP which ended on 25-02-2019. The closure report was resubmitted by CSC and is under review by PMC for further submission to World Bank for compliance.

5.12 Package 6-Ponkunnam – Thodupuzha – SH 8

Punaloor - Ponkunnam, and Ponkunnam - Thodupuzha stretches of SH 8 are the two stretches. The total road length is 132 km.



Name of Contractor	Original date of completion	Contract Value in Crores	Physical Progress in %	Financial Progress in %
M/s.GHV-EKK Infrastructure & Co	09-12-2016	227.13	Completed	Completed
EOT Date	DLP completion date	Variation Order Value in crores	Savings in Crores	Billed Amount made to date in Crores
28-03-2018	28-03-2019	NA	15.90	211.23

Salient Features

Scope of work (46.363 km)


Minor Bridge reconstruction - 1 no.

Culvert:

Reconstruction	-	109 nos.
Widening	-	44nos.
New Construction	-	7 nos.
Drain	-	65 km

This work was completed including the DLP which ended on 28-03-2018. The closure report submitted by CSC was not in accordance with the World Bank requirement. The same is being resubmitted.

5.13 Package 7 -Perimpilavu -Perinthalmanna




Name of Contractor	Original date of completion	Contract Value in Crores	Physical Progress in %	Financial Progres in %
M/sNathconstructions	02-03-2017	8.11	100 %	100 %
EOT Date	DLP completion date	Variation Order Value in crores	Savings in Crores	Billed Amount made to date in Crores
NA	02-03-2018	NA	NIL	8.11

This work was completed including the DLP which ended on 02-03-2018. The closure report submitted by CSC was not in accordance with the World Bank requirements and hence needs to be resubmitted with all data.

5.14 Component A 2:

5.14.1 Authority Engineers for Packages 8 A, B, and C & Three RKI Roads



The RFP for appointing **Authority Engineers** for Packages 8 A, B, and C are also uploaded and bids called for. In addition to these three roads, three additional roads from the “Rebuild Kerala Initiative “(RKI) have also been added in the scope of works for the AE role. The additional three roads are complimented under **Component D** which is a newly added component under World Bank funding and is a part of the 59 roads identified by PWD under the Rebuild Kerala Initiative.

Steering Committee has approved in their 108th MOM's dated 17-09-2019 for awarding the Authority Engineer's role to M/s CEG Ltd and accordingly the agreement between KSTP and CEG Ltd was signed on the 16th of October 2019. The

consultants are in place and works are being supervised by M/s CEG on a day to day basis. Monthly and daily reports of each package under their scope is being mailed regularly by M/s CEG to KSTP also.

5.14.2 Upgradation of Road from Punalur to Ponkunnam (82.17 km)

The Component A 2 of the KSTP –II was proposed between Punalur and Ponkunnam road as PPP hybrid annuity mode. For this purpose, KSTP had appointed a Transaction Advisor (TA) M/s L&T Infrastructure Engineering Ltd, Chennai to assist in designing the annuity concession.


The government of Kerala had obtained a loan of 33 USD millions in this component from the International Bank for Reconstruction & Development as financial assistance for the construction cost of the KSTP-II, which aims at Upgrading Punalur to Ponkunnam road (SH 8) from Km 0+000 to Km 82+173 (Package 8A, Package 8B & Package 8C) of State Highway. The Construction Supervision and contract administration of the contracts being procured under EPC modality in three packages is the subject of this Terms of Reference (ToR). In addition to the above, the Government of Kerala has proposed for the rehabilitation of many roads under 'Rebuilt Kerala Initiatives'.

Works: The EPC Contract works in KSTP-II are procured/ being procured in 3 packages along with Three RKI Roads.

These packages are as below:

Sl. No.	Category	Contract Package	Name of Work	Length (Km)	Construction Period	Maintenance Period
1.	Category A	KSTPII/PMT/UG 8A	Punalur to Konni	29.840	24 Months	60 Months
		KSTPII/PMT/UG 8B	Konni to Placherry	30.160		
		KSTPII/PMT/UG 8C	Placherry to Ponkunnam	22.173		

5.14.3 Package 8 A- Punalur to Konni



Government of Kerala through Government of India is in the process of obtaining a loan from the International Bank for Reconstruction & Development as financial assistance for the construction cost of the KSTP-II, which aims at Upgrading Punalur to Ponkunnam road (SH 8) from Km 0+000 to Km 82+173 (Package 8A, Package 8B & Package 8C) of State

Highway. The Construction Supervision and contract administration of the contracts being procured under EPC modality in three packages is the subject of this Terms of Reference (ToR). In addition to the above, Government of Kerala has proposed for the rehabilitation of many roads under 'Rebuilt Kerala Initiatives'. The work has been awarded to M/s RDS Project Limited in JV with M/s Cherian Varkey Construction Co. Pvt. Ltd. with Rs 221.04 crores. LOA was issued on 28/09/2020 and the agreement executed on 27/10/2020.

5.14.4 Package 8 A Status- Punalur to Konni

Progress of Work

Project Name	Upgrading Punalur to Ponkunnam road (SH 8) Package 8A: Km 0+000 (Punalur) to Km 29+840 (Konni)" on Engineering, Procurement, Construction (EPC)
Length of the Road	29.840 Km
Name of Contractor	M/s RDS-CVCC (JV)
Type of Contract	Engineering, Procurement, Construction ("EPC")
Agreement No & Date	27.10.2020
Date of Award (LOA Date)	28.09.2020
Appointed Date	17.12.2020
Construction Period (in Days)	730
Maintenance Period (in Months)	60
Scheduled Date of Completion	16.12.2022
Authority Engineer	Consulting Engineers Group Ltd, Jaipur
AE Agreement Date	16-10-2019
AE Mobilization Date	04-11-2019
Chainage of the Project (in Km)	Km 0+000 to Km 82+173
Total Project Cost (in Cr)	221.04

The Construction Activities :-

- Mobilization of Manpower & Machinery: under progress , contractor not submitted
- Base Camp Construction: Location Identified and work in progress
- Laboratory Constructions: Temporary Arrangement done at km.0+200 (Punalur) & Contractor submitted for panchayat approval for Establishment of Laboratory and Plants in the Base camp at Pathanapuram. After getting approval work will start.
- Survey works: OGL & Center line work in progress.
- Utility Shifting Status: Not Started
- Applicable permits: Not submitted.
- Verification of Existing crust thickness: Completed

- Road way Excavation & Rock cutting work in progress at km.2+450. LHS,2+600 RHS, 15+000 & 20+250
- Culvert Cleaning work in progress
- Soil Boring work in progress at km.15+405.
- RCC Drain work in progress at km.1+700 LHS
- Embankment work in progress at km.15+000 & RHS

Name of Contractor	Original date of completion	Contract Value in Crores	Physical Progress in % (April -2021)	Financial Progress in % (April -2021)
M/s RDS-CVCC (JV)	16.12.2022	221.04	3.67%	-

Date of commencement	EOT- Approved	Variation Order Value in crores	Anticipated Revised Project Cost	Billed Amount made till end of April -2021 (Net Amount)
17.12.2020				-

Milestone

Project Milestone	Description (Days from Appointed Date)	Planned		Actual		Remarks
		Financial Progress (%)	Scheduled Date	Financial Progress (%)	Revised Date	
Milestone I	290	20 %	02.10.2021			Work in progress
Milestone II	440.	55 %	01.03.2022			
Milestone III	585	75 %	24.07.2022			
Scheduled Completion	730	100 %	16.12.2022			

Up to end of previous Month (March-2021)		This Month (April-2021)		Cumulative to end of this Month (April-2021)	
Target	Achieved	Target	Achieved	Target	Achieved
27.396	1.550	10.47	2.110	37.866	3.660
(12.390)	(0.70)	(4.737)	(0.955)	(17.130)	(1.660)

Physical Progress

Cumulative Physical progress is 3.67%

Sl. No	Item	Scope	Work done in this month	Cumulative progress	Balance work	Remarks
	Road works					
1	Exc upto SG Top	29.840				Work in progress
2	Rock cutting	29.840	2	6	25.84	Work in progress
3	GSB	29.840				Not yet Started
4	WMM	29.840				Not yet Started
5	DBM	29.840				Not yet Started
6	BC	29.840				Not yet Started
	Structure works					
1	Minor Bridge (Reconstruction)	5 Nos.				Not yet Started
2	Box culverts Reconstruction/New Construction	75 Nos.				Not yet Started
3	Pipe culverts Reconstruction	6 Nos				Not yet Started
4	Slab culverts Widening	18 Nos				Not yet Started
5	Retaining/ Gabion / Toe Wall Length (in M)	8.07 Km				Not yet Started
6	Drain	11.135	0.387	0.502	10.508	Work in progress


Component	Weightage in % to the Contract Price	Sub Component wise progress during the month			Component wise -Physical Progress (%) Cumulative, Up to Current Month		
		Sub Component	% Weightage	%Progress	During Current Month	Up to previous month	Cumulative, Up to Current Month
Road works	52.59%	Widening and strengthening of existing road			0.42	0.850	1.270
		Earthwork up to top of sub-grade	0.60%				
		Rock cutting	3.41%	0.46			
		Granular Work (sub-base, base, shoulders)	33.37%				
		Bituminous work	22.39%				
		Paver Block	5.53%				
		Widening and repair of culverts	1.34%				
		Widening and repair of minor bridges	5.96%				
		New 2-lane realignment / bypass					
		Earthwork up to top of sub-grade	0.49%				
		Rock cutting	2.11%	0.81			
		Granular Work (sub-base, base, shoulders)	7.93%				
		Bituminous work	4.22%				
		Paver Block	0.68%				
		New Culverts, minor bridges, under passes, over passes on existing					

		road, realignments, bypasses:				
		Culverts	0.14%			
		Reconstruction of culverts, minor bridges, underpasses, overpasses on existing road, realignments, bypasses:				
		Culverts	9.84%			
		Minor Bridges	1.99%			
Other works	47.41%	Road side drains	45.59%	1.850		
		Road signs, markings, km stones, safety devices, Road Appurtenances	3.76%			
		Bus Bye	2.13%			
		Bus Shelter	0.90%			
		Truck lay bye	0.00%			
		Turfing, Kerb, W' Metal Beam Crash Barrier, Pedestrian Guard Rails	8.22%			
		Safety and traffic management during construction	0.02%		1.390	0.460
		Junctions	5.48%			
		Retaining wall	14.53%			
		Footpath, Utility culverts, utility ducts, Roadside Lighting, site clearance, and General Items	19.33%			
		EMP Works and Monitoring of Environment Attributes, ESHS requirement.	0.03%			
		Sub Total C	100.000%			
	100.00%	Total Amount (A+B+C)				
		=				

Current issues (April -2021)

- Delay in Design & Drawings submission.
- Applicable permits status not submitted.
- Slow Progress of works due to improper planning.

5.14.5 8B - Konni – Placherry



This road is proposed to be taken up as Package 8 B with a project length of 30.16 km. The DPR for this was prepared by M/s LNTIEL with an estimated cost of 274.24 Crores. The Bid process was done under NCB, Single Stage, and Two-envelope Bidding Process using E-procurement.

Approval from World Bank was received for this Package 8 B work on 01-07-2019. LOI to M/s EKK Infrastructure Limited on 08-07-2019. On submission of the performance security Environmental, Social, Health, and Safety (ESHS) performance security by the contractor in accordance with the bidding document, the agreement was signed with the contractor on 22.08.2019. The duration of the construction works is 24 months with a maintenance period of 5 Years. Initial preparatory work on this stretch has been commenced by the Contractor and work is in progress on 01.11.2019.

5.14.6 Package 8 B Status –Konni to Placherry

Progress of Work

Project Name	Upgrading Punalur to Ponkunnam road (SH 8)) Package 8B: Km 29+840 (Konni) to Km 60+000 (Placherry)
Length of the Road	30.160 Km
Name of Contractor	M/s EKK Infrastructure Limited
Type of Contract	Engineering, Procurement, Construction (“EPC”)
Agreement No & Date	22.08.2019
Date of Award (LOA Date)	03.07.2019
Appointed Date	06.09.2019
Reappointed Date	01.11.2019
Construction Period (in Days)	730
Maintenance Period (in Months)	60
Scheduled Date of Completion	29.10.2021
Authority Engineer	Consulting Engineers Group Ltd, Jaipur
AE Agreement Date	16-10-2019

AE Mobilization Date	04-11-2019
Chainage of the Project (in Km)	km 29.840 to 60.000
Total Project Cost (in Cr)	279.00

Name of Contractor	Original date of completion	Contract Value in Crores	Physical Progress in % (April -2021)	Financial Progress in % (April -2021)
M/s.EKK Infrastructure	29.10.2021	279.00	58.15 %	52.20 %
Date of commencement	EOT- Approved	Variation Order Value in crores	Anticipated Revised Project Cost	Billed Amount made till end of April -2021 (Net Amount)
01.11.2019				113.30 Cr

Milestone

Project Milestone	Description (Days from Appointed Date)	Planned		Actual		Current Status	Remarks
		Financial Progress (%)	Scheduled Date	Financial Progress (%)	Revised Date (EOT-1)		
Milestone I	290	20%	15.08.2020	20%	27.11.2020 (EOT-1)	Achieved	
Milestone II	440.	55%	12.01.2021	47.35 %	26.04.2021 (EOT-1)	Work in progress	
Milestone III	585	75%	06.06.2021		18.09.2021		
Scheduled Completion	730	100%	29.10.2021		10.02.2022		

Physical Progress

Cumulative Physical Progress till April 2021 is 58.15 %.

Component	% Weightage	Sub Component wise progress during the month			Component wise -Physical Progress (%)		
		Sub Component	%weightage	%Progress	During Current Month	Up to previous month	Cumulative, Up to Current Month
Road Work	45.18%	Up to Subgrade	2.08%	0.946%	2.345	15.484	17.829
		Rock cutting	5.90%	5.832%			
		GSB (subbase, base, shoulders)					
		GSB	18.509%	8.370%			
		WMM	21.919%	4.583%			
		Shoulder	0.162%				
		Bituminous work					

Component	% Weightage	Sub Component wise progress during the month			Component wise -Physical Progress (%)		
		Sub Component	%weightage	%Progress	During Current Month	Up to previous month	Cumulative, Up to Current Month
		DBM	14.902%	3.313%			
		BC	11.708%	1.210%			
		Paver block	5.90%	0.276%			
		Widening and repair of culverts	2.04%	1.020%			
		Widening and repair of minor bridges	0.76%				
		New culverts	1.06%				
		Reconstruction of culverts	13.08%	12.525%			
		Reconstruction of minor bridges	1.98%	1.388%			
Major Bridge works, under passes, overpasses, and ROB/RUB	0.77%	Foundation	19.03%				
		sub structure	14.47%				
		Super structure (including crash barrier etc. Complete)	66.51%				
Other Works	54.05%	Road Side Drain	36.36%	31.227 %	2.511	31.858	34.369
		Road signs, markings, km stones, safety devices, road appurtenances	2.24%				
		Bus bays	1.23%	0.137%			
		Bus shelters	0.53%				
		Turfing, kerb, W-metal beam crash barrier, pedestrian guard rails	7.42%	0.072%			
		Safety & Traffic Management During construction	0.01%				
		Junctions	2.21%				
		Retaining wall	36.19%	31.600%			
		Foot path, utility culverts, utility ducts, roadside lighting, site clearance, an general items	13.72%	0.552%			
		EMP works and monitoring of environment attributes, ESHS requirement	0.09%				
		Total	100%				

Sl. No	Item	Scope	Work done in this month	Cumulative progress	Balance work	Remarks
	Road works					
1	Exc upto SG Top	29.99	2.860	13.642	16.348	Work in progress
2	Rock cutting	29.99		29.642	0.348	Work in progress
3	GSB	29.99	2.850	13.562	16.428	Work in progress
4	WMM	29.99		6.270	23.72	Work in progress
5	DBM	29.99	0.660	6.668	23.322	Work in progress
6	BC	29.99	3.10	3.100	26.89	Work in progress
	Structure works				0	
1	Major Bridge	1 Nos.				Not yet Started
2	Minor Bridge	3 Nos.	1	2		Work in progress
3	Culverts	106 Nos.				
	Pre-cast Culverts (Casting)			106		completed
	Culverts (Laying +Cast-in situ)		5	84	22	completed
4	RCC Drain ((Pre-Cast &Cast-in situ)	25780m	2587	21130	4650	Work in progress
5	Toe wall /Gabion, RCC Retaining wall	6950 m	613	6069	881	Work in progress

Up to end of previous Month (February-2021)		This Month (April-2021)		Cumulative to end of this Month (April-2021)	
Target	Achieved	Target	Achieved	Target	Achieved
140.39 Cr (50.32 %)	132.09 Cr (47.350 %)	21.8 Cr (7.840 %)	13.55 Cr (4.857%)	140.39 Cr (50.32 %)	162.24 Cr (58.15%)

Some of the details of the current work front available (As per Authority Engineer's Report) is as below


1. Work front			2. Length completed by layer (MCW)			3. Length completed by layer (RCC drain and Footpath cum Drain)		
	Length (km)	% Total Length		Length (km)	% Total Length		Length (km)	% Total Length
Total Length	30.160	100%	Total Length	30.160	100%	Total Length	19.70 BS	100%
Total Work front available	29.585	98.09%	Total Length Completed (Till Date)	Nil	Nil	Total Length Completed (Till Date)	Nil	Nil
Pending Land Acquisition	0.575	1.91%	BC	Nil	Nil			
			DGBM	Nil	Nil			

Pending Clearances			WMM	Nil	Nil			
Encumbrance			GSB	Nil	Nil			
Forest Area			Sub-Grade	Nil	Nil			
			Embankment	Nil	Nil			

Current issues from (April -2021)

- Slow Progress of works.
- Revised Work programme not submitted.
- PAP’s Issues not finalised.
- COS Estimation for culverts not submitted

5.14.7 Package 8 C- Placherry to Ponkunnam



Three bids were received against this tender as per the table below.

Accordingly, a revised Bid price of Rs 248.62 crores vide their letter to Chief Engineer KSTP dated 07-08-2019 was submitted by the Contractor. This offer was accepted by KSTP and LOI was issued to the Contractor on 13-08-2019. Due to the Election and Moral Code of Conduct, the Agreement was signed with the Contractor on 24.09.19. Initial preparatory work on this stretch has been commenced by the Contractor and work is in progress since December-2019.

5.14.8 Package 8 C Status –Plachery-Ponkunnam

Progress of Work

Project Name	Upgrading Punalur to Ponkunnam road (SH 8) Package 8C: Km 60+000 (Plachery) to Km 82+170 (Ponkunnam)
Length of the Road	22.170 Km
Name of Contractor	M/s Sreedhanya Construction Company and M/s Nath Infrastructures
Type of Contract	Engineering, Procurement, Construction (“EPC”)
Agreement No & Date	24.09.2019
Date of Award (LOA Date)	13.08.2019

Appointed Date	09.10.2019
Reappointed Date	23.12.2019
Construction Period (in Days)	730
Maintenance Period (in Months)	60
Scheduled Date of Completion	21.12.2021
Authority Engineer	Consulting Engineers Group Ltd, Jaipur
AE Agreement Date	16-10-2019
AE Mobilization Date	04-11-2019
Chainage of the Project (in Km)	km 60.000 to 82.173
Total Project Cost (in Cr)	248.630

Name of Contractor	Original date of completion	Contract Value in Crores	Physical Progress in % (April -2021)	Financial Progress in % (April-2021)
M/s Sreedhanya & Nath Infrastructures	21.12.2021	248.630	82.0 %	74.085 %

Date of commencement	EOT- Approved	Variation Order Value in crores	Anticipated Revised Project Cost	Billed Amount made till end of April -2021 (Net Amount)
23.12.2019			248.630	184.20 Cr

Milestone

Project Milestone	Description (Days from Appointed Date)	Planned		Actual		Current Status	Remarks
		Financial Progress (%)	Scheduled Date	Financial Progress (%)	Revised Date		
Milestone I	290	20%	07.10.2020	20.00 %		MS-1 Achieved	
Milestone II	440.	55%	06.03.2021	55 %		MS-2 Achieved	
Milestone III	585	75%	29.07.2021	75%		MS-3 Achieved	
Scheduled Completion	730	100%	21.12.2021				

Physical Progress

Cumulative Physical Progress till April -2021 is 82.0 %.

Component	% Weightage	Sub Component wise progress during the month			Component wise -Physical Progress		
		Sub Component	%weightage	%Progress	During Current Month	Up to previous month	Cumulative, Up to Current Month
Road Work	40.30%	Earth work Up to Subgrade	1.10%	1.100%	2.883	33.059%	35.942%
		Rock cutting	10.74%	10.739%			
		GSB	13.186%	13.186%			
		WMM	15.615%	14.505%			
		Shoulder	0.114%				
		Bituminous work					
		DBM	11.092	10.446%			
		BC	8.716	5.307%			
		Paver block	4.07%	2.865%			
		Widening and repair of culverts	0.68%				
		Widening and repair of minor bridges	2.02%				
		B. New 2 lane realignment/bypass					
		Earth work Up to Subgrade	0.77%	0.770%			
		Rock cutting	3.01%	3.010%			
		GSB (subbase, base, shoulders)	9.62%	4.425%			
		Bituminous work					
		DBM (56%)	2.772%	2.772%			
		BC (44%)	2.178%	0.549%			
		Paver block	1.54%	1.540%			
		New culverts	0.80%	0.80			
Reconstruction of culverts	9.47%	9.468					
Reconstruction of minor bridges	2.51%	2.510					
Major Bridge works, under passes, overpasses, and ROB/RUB	1.16%	Foundation	19.01%				
		Sub structure	14.50%				
		Super structure (incl. crash barrier etc. Complete)	66.49%				
Other Works	58.54%	Casting of Drain (80%)	15.392%	15.392%	1.691	44.886%	46.577%
		Laying of Drain (20)	3.228%	2.837%			
		V-Shape Drain	2.3%	0.953%			
		Road signs, markings, km	1.99%				

Component	% Weightage	Sub Component wise progress during the month			Component wise -Physical Progress		
		Sub Component	%weightage	%Progress	During Current Month	Up to previous month	Cumulative, Up to Current Month
		stones, safety devices, road appurtenances					
		Bus bays	0.77%				
		Bus shelters	0.33%				
		Turfing, kerb, W-metal beam crash barrier, pedestrian guard rails					
		Wbeam Crash barrier	4.375	1.333%			
		Turfing	0.249				
		Pedestrian guard rail	1.056				
		Safety & Traffic Management During construction	0.02%				
		Junctions	2.13%				
		Retaining wall	59.05%	59.050%			
		Foot path, utility culverts, utility ducts, roadside lighting, site clearance, and general items	9.02%				
		EMP works and monitoring of environment attributes, ESHS requirement	0.03%				
Total	100%						

Sl. No	Item	Scope	Work done in this month	Cumulative progress	Balance work	Remarks
	Road works					
1	Exc upto SG Top	22.173		22.173	0	Work in progress
2	Rock Cutting	22.173		22.173	0	Work in progress
3	GSB	22.173		22.173	0	Work in progress
4	WMM	22.173		20.975	1.198	Work in progress
5	DBM	22.173	0.645	20.975	1.198	Work in progress
6	BC	22.173	12.914	12.914	9.259	Work in progress
	Structure works					
1	Major Bridge	1 Nos.				Not yet Started
2	Minor Bridge	3 Nos.		3		Completed
3	Culverts	73 Nos.		73 Nos.		Completed

4	RCC Drain ((Pre-Cast & Cast-in situ)	14800 m	1200	13008	1792	work in progress
5	Toe wall /Gabion, RCC Retaining wall	6180 m	553	6180		Completed

Up to end of previous Month March-2021		This Month April-2021		Cumulative to end of this Month April-2021	
Target	Achieved	Target	Achieved	Target	Achieved
214.97 Cr (86.50 %)	191.82 Cr (77.15 %)	13.471 Cr (5.418%)	11.376 Cr (4.576 %)	228.441 Cr (91.88 %)	203.19 Cr (82.00 %)

Some of the details of the current work front available (As per Authority Engineer’s Report) is as below

1.Work front Unavailable & reason for Unavailability			2.Length completed by layer (MCW)			3.Length completed by layer (RCC drain and Footpath cum Drain)		
	Length (km)	% Total Length		Length (km)	% Total Length		Length (km)	% Total Length
Total Length	22.173	100%	Total Length	22.173	100%	Total Length	7.398 (BS)	100%
Total Work front available	22.173	100%	Total Length Completed (Till Date)	Nil	Nil	Total Length Completed (Till Date)	Nil	Nil
Pending Land Acquisition	Nil	Nil	BC	Nil	Nil			
			DGBM	Nil	Nil			
Pending Clearances			WMM	Nil	Nil			
Encumbrance			GSB	Nil	Nil			
Forest Area			Sub-Grade	Nil	Nil			
			Embankment	Nil	Nil			

Current issues from (April -2021)

- Contractor not providing proper safety at working locations.

5.15 Component B: Road Safety Component

The focus of the Road Safety Program Comprises of the following tasks:

- a. To strengthen the capacity of the Kerala Road Safety Authority and Road Safety Cell of PWD to introduce Sustainable International Best Practice in designing, implementing, and Evaluation on Road Safety.
- b. Development of Safe Corridor Demonstration Project (SCDP) by implementing the Multi-sectoral interventions to demonstrate the effectiveness of Road Safety Best Practices. The Kazhakkootam – Thaikod – Kottarakara – Adoor Corridor (80 km) improved during KSTP-I is identified for this purpose having a high density of traffic. This work is in progress.
- c. Road Safety Capacity Building of the institutions responsible for managing Road Safety in the State.
- d. To replicate the lessons learned from the Safe Corridor Demonstration Project to develop another 10 safe corridors across the State through local partnerships using the challenge fund and the matching fund from the KRSA

KSTP appointed M/s VicRoads, Australia, an internationally experienced consultant to support in implementing the above programs. The consultant has conducted stakeholders' meetings and trained the Engineers and others in designing various Road Safety interventions in the SCDP. The bid has been approved by the Steering Committee and the works awarded. The overlay works and Road Safety interventions are clubbed. Work commenced and in progress. The proposals for enhancing the existing facilities in the Kottarakara, Adoor, Kesavapuram, and Government Medical College, Trivandrum are under consideration now.

The proposal for strengthening the Kerala Road Safety Authority has been accepted by the Executive Committee and the actions for procuring specialists, for various positions was completed. Appointment orders were issued by the Transport Department through a Government order and the incumbents have formed. The remuneration of the specialist for the project period is to be paid from the KSTP funds. The TSG is now monitoring the Challenge Fund proposals and coordinating activities of the SCDP Road Project.

Traffic counters were procured and installed at five locations, one in NH and four in location in the project roads. These counters shall be utilized for planning future road geometrics requirements, capacity analysis, seasonal variations, and daily variations of traffic volume during festivals, etc.

KSTP has entrusted the consultant to take action for the procurement of Market Research firms. The market research would support the Development of the publicity and education programs, including future campaigns. Establishing benchmarks on knowledge, attitudes, perception of road safety issues, and self-reported behaviors of road users for monitoring the impact of future road safety activities and to effectively support the task of the Road Safety Capacity Building and Program Management Consultant. The activities have been completed.

The procurement of consultancy services for appointment of firms for Traffic Safety Enforcement and Post Crash Training (trauma care) for the Safe Corridor are in progress aimed at training the Police personnel and for enhancing trauma care facilities in hospitals in the nearby areas of the SCDP. These were expected to be completed by the end of August 2018.

The project proposals fixing the last date of submission was on 13.11.2018 under the challenge fund program received from Kozhikode District was been tendered initiating bidding. This was agreed in a meeting held in the room of the Secretary to Government, Transport.

Since the progress of activities was slow, KSTP had earlier decided to terminate the services of M/s VicRoads, but as the consultant had further agreed to speed up the activities, revocation of the decision to terminate was reconsidered. This was revoked and the mobilization of key professionals continued. However, as their term of service is over, alternate arrangements are made through M/s NATPAC. NATPAC has submitted their report for Road Safety treatments (interventions) and is being implemented.

To validate the effectiveness of road safety improvements and under Component B, KSTP decided to implement a project exclusively as a "Safe Corridor Demonstration Project" hereinafter referred to as SCDP. The stretch selected

was the Khazakuttom- Adoor Section running a length of 78.65 km. This work involved resurfacing of the pavement to acceptable standards with DBM /BC layers, drainage improvements, road markings, street lightings, crash barriers road studs, footpaths, and many other safety-related items. This work was scheduled to be completed by 2018. It includes a five-year maintenance period in the awarded Contract which will be ending in the year 2024 along with a Defects Liability period of 1 year. This work is being executed under “Item Rate Contract” and is supervised by the SE Divisional Office.

5.15.1 Under Road Safety Capacity Building of the institutions responsible for managing Road Safety in the State

Kerala State Transport Project intends to develop post-crash care, which includes both medical emergency services and crash victim extraction as a pilot initiative in the Safe corridor Demonstration Project from Kazhakootam to Adoor stretch of MC road (80 km). For which, KSTP is developing the hospitals in the geographical proximity to the demonstration corridor as resourced trauma care facility and procuring ALS ambulances. The development of Level I and Level II hospital includes both infrastructure development and procurement equipment while in Level III hospital, only procurement of equipments is included. The Department of Health and Family Welfare, Government of Kerala prepared the proposal of Strengthening Trauma Care Services as part of the Safe Corridor Demonstration Project. Accordingly, the proposal received through Health and Family Welfare as below is under implementation by KSTP.

Proposal from the Health and Family Welfare Department				
Sl. No	Name of the Institution	Infrastructure cost (in lakhs)	Additional Equipment cost (in lakh)	Total (Activity)
Equipment				
Level I				
1	Govt. Medical College, Trivandrum	-	1877	18.77 Cr.
Level II & Level III				
2	Taluk Headquarters Hospital, Kottarakara	25	168	6.306 Cr.
3	General Hospital, Adoor	25	418	
4	Community Health Centre, Kanyakulangara	-	22.3	
5	Block Primary Health Centre Vamanapuram	-	22.3	
6	ALS Ambulances		63.9	63.9 lakhs
7	Comprehensive stroke Centre at Govt. Medical College, Thiruvananthapuram	200		
	Total	250		2.5 Cr.
Total Budget proposal (in Lakh)				28.21. Cr.

The proposal is taken up as four activities as follows and approved by the World Bank.

1. **Strengthening Trauma Care Services in Level I and Level II hospitals along SCDP** – Procurement of equipment like Ventilator, Centralized Medical Gas System, Anesthesia Work Station, CT Scan, Ultrasound with Colour Doppler, Flash Autoclave, etc. - Rs 18.77 Cr
2. **Upgradation of Emergency Trauma Care in Medical College, Thiruvananthapuram**
Procurement of equipment like Neuro Navigation System, CT Scanner, Operating microscope, High and Ultrasound, Surgical Instruments, and 30 other medical equipment - Rs 6.306 Cr
3. **Procurement of Advanced Life Support Ambulances** (2 nos.) equipped with multiple state of the art life-saving equipment for General Hospital, Ayoor and Taluk Head Quarters Hospital, Kottarakara – Rs 63.9 Lakhs
4. **Strengthening Trauma Care Infrastructure** (SCDP) – Developing Infrastructure for Comprehensive Trauma Care Centre at Govt. Medical College, Trivandrum, Trauma area modification at THQH, Kottarakara in the existing casualty at GH, Adoor– Rs.2.50cr

All the activities are coming under the Post Review Threshold of the World Bank.

The current status

Sl. No	Description	Activities	Amount (Rs.)	Status
1	Civil Works	SCDP- BC overlay and road safety works	146,67,38,745/-	Works completed
2	Traffic Enforcement	1) Consulting Services for Traffic Enforcement	89,11,000/- +GST	final report submitted
		2) Procurement of Utility Vehicles for Police	1,80,00,000/-	Completed
		3) Procurement of Motorcycle for Police	8,00,000/-	Completed
		4) Procurement–Electronics Equipment	52,25,000/-	In progress
		5) Procurement Electrical Equipment	3,15,000/-	In progress
		6) Procurement - PVC and safety jacket	7,57,500/-	In progress
		7) Subscription of iMAAP Crash Data Management system of TRL	40,00,000/-	As a variation of M/s TRL's contract

Sl. No	Description	Activities	Amount (Rs.)	Status
--------	-------------	------------	--------------	--------

3	Trauma Care	1.Strengthening Trauma Care Services in Level I and Level II hospitals along SCDP – Equipment	18.77 Cr	In progress
		2. Upgradation of Emergency Trauma Care- Equipment	6.306Cr	In progress
		3. Procurement of Advanced Life Support Ambulances	63.9 Lakhs	In progress
		4. Strengthening Trauma Care Infrastructure	2.5 Cr	In progress
4	Community Awareness	KSTPII - Road Safety Education, Awareness and Training Programme and Outdoor Campaign on the SCDP.	31.94 Lakhs + GST	In progress
5	Evaluation	Evaluation of effectiveness of interventions on SCDP	Nil	Entrusted to KRSA-In progress

List of Other Supplied Equipments

TENDER NO: KMSCL/EP/T334/1477/2019

TENDER NAME: OTHER MEDICAL EQUIPMENTS/ SURGICAL INSTRUMENTS/ FURNITURES

SI No	Supplied Items (45 Nos)
1	Electronic Tourniquet(Automatic)
2	Syringe Pump
3	Multiparameter monitor
4	Thomsons Retractor
5	Spine Board
6	Mobile Spot Light 30 K LED
7	Semi-Automatic Biochemistry Analyzer
8	X-Ray Lobby LED Double
9	General Surgery Equipments
10	Orthopedic Instrument Set
1	Equipment set for injection and dressing room
12	Steel Almira
13	Instrument Trolley

14	OT Trolley
15	Medicine Trolley
16	Oxygen Trolley
17	Perforated Sheet Visitors Chair(3 set)
18	Revolving Stool
19	Steel Chair
20	Steel Stool
21	Steel Table
22	Stretcher Trolley
23	Table Examination
24	Wheel Chair
25	Crash Cart
26	Trauma Crash Cart
27	Patient Cot
28	Bedside Locker
29	ECG Machine (Single Channel)
30	Trauma/Emergency Cot
31	General Surgery instruments set small
32	Surgical Instruments
33	Emergency resuscitation Trolley
34	Warmer And Garment
35	Head Lamp With LED
36	OT Light Ceiling Mount Double dome
37	Power Drill
38	Flash Autoclave 25L
39	Flash Autoclave
40	Video Laryngoscope Higher end
41	Video Laryngoscope
42	Blood Gas Analyzer Point of Care
43	Trop T-I Analyser
44	Surgical Diathermy
45	X-Ray Machine (Portable)

List of Not Supplied Equipments		
TENDER NO: KMSCL/EP/T334/1477/2019		
TENDER NAME: OTHER MEDICAL EQUIPMENTS/ SURGICAL INSTRUMENTS/ FURNITURES		
Sl No	Not Supplied Items (23 Nos)	Status
1	Laryngoscope-(Adult & Peadiatric)	Not Supplied
2	Pulse Oxymeter	Supplied
3	Portable Ventilator	Cant supply
4	Defibrillator With Cardiac Monitor	Supplied
5	Multiparameter monitor with capnogram and Invasive Pressure Monitor	Supplied

6	Multiparameter monitor with capnogram	Supplied
7	Multiparameter monitor Higher end	Supplied
8	Multiparameter monitor with gas analyzer	Supplied
9	Centralized Medical Gas System - GH Adoor	Supplied
10	Centralized Medical Gas System - THQH Kottarakara	Supplied
11	Fiber Optic Bronchoscope	Supplied
12	AMbu Bag (Adult)	Supplied
13	Ambu Bag (Peadiatric)	Supplied
14	BP Apparatus On Stand (Ambulatory)	Supplied
15	Chest Vibrator	Supplied
16	Direct Ophthalmoscope	Supplied
17	Lead Apron	Supplied
18	Ultrasonic Surgical Instruments Cleaner	Supplied
19	X-Ray Lobby 3 Film	Supplied
20	Fumigation Dispenser	Supplied
21	OT Equipment Set (Drums, Trays)	Cant supply
22	Suction Apparatus	Supplied

5.15.2 Traffic Enforcement & Crash Data Management System

5.15.2.1 Traffic Enforcement:

The Safe Demonstration Corridor Project (SCDP) from Vettu road Junction near Kazhakoottam to Adoor on MC Road (SH1) is identified as a high risk and high-volume corridor for implementing the program. It envisages several road safety interventions and countermeasures to reduce fatalities and injuries due to road crashes in “4E” concepts i.e., Engineering, Enforcement, Education, and Emergency Trauma Care. The program will implement multi-sectoral road safety initiatives by associating with other stakeholders’ departments like Police, MVD, PWD, and Health in establishing a sustainable road safety model that can be replicated elsewhere in the state with the view of achieving a reduction in number and trauma severity of road crashes.

For developing an efficient Enforcement strategy, analysis of statistical data collected from the actual incidents recorded from each scene is inevitable. A reliable crash data is necessary for implementing target-oriented multi-sectoral interventions. The information derived from the crash data analysis will enable a data-led approach to Road safety Enforcement.

To reduce the road crash, KSTP has appointed an international consultant M/s TRL-JP Research JV to develop and implement an evidence-based road safety enforcement strategy. The consultant had reviewed various available reports such as the iRAP study, baseline study conducted by NATPAC, seat belt, and helmet study by Vic Roads, overtaking study, etc. The consultant had also visited the police stations in the vicinity of the corridor to gather information on crash locations and profiles of blackspot and vulnerable locations, road user category, enforcement programs, equipments, etc. Based on the baseline study and observation of current road use practices, an enforcement strategy plan was prepared by the consultant. For this purpose, a focus group discussion was held with the various stakeholders.

To manage and control traffic most safely and effectively in the corridor through the scientific application of systems and techniques, a two-day training for 27 Police officers and 7 MVD officers as trainers from the southern range was given by M/s TRL on 7th and 8th May at Police Training college Trivandrum and 2-day training for selected 151 Police officers and 21 officers from MV department respectively from 9 Police stations and 5 MVD offices having jurisdiction over the project area was given by TRL from 13th May to 18th June (9batches) at Jubilee Mandiram, Kottarakkara.

SL.No	Enforcement Equipment	Police	MVD	Status
1	Speed detecting Video Camera (Car)	6Nos	3 Nos	To be Procured
2	Speed detecting Video Camera(bike)	4Nos	Nil	To be Procured
3	Hand Hold Laser speed enforcemnt Equipment with video camera	6Nos	3 Nos	To be Procured
4	Breath analyser screening Device	4Nos	Nil	To be Procured
5	Vehicle mounted Camera	6Nos	3 Nos	To be Procured
6	Light Baloon signal	24 Nos	12 Nos	To be Procured
7	Rechargeable Torch	12 Nos	6 Nos	To be Procured
8	Traffic Signs Collapsible	12 Nos	7 Nos	To be Procured
9	Fluorescent water proof jackets & trousers	50 Nos	25 Nos	To be Procured
10	Fluorescent light weight jackets	50 Nos	25 Nos	To be Procured

5.15.3 Crash Data Management System:

For developing an efficient Enforcement strategy, analysis of statistical data collected from the actual incidents recorded from each scene is inevitable. A reliable crash data is necessary for implementing target-oriented multi-sectoral interventions. The information derived from the crash data analysis will enable a data-led approach to Road safety Enforcement.

To reduce the road crash, KSTP has appointed M/s TRL to develop and implement an evidence-based road safety enforcement strategy. The police department has informed that as part of the outcomes related to the Safe Corridor Demonstration Project, M/s TRL has provided two software licenses for the State Police to access the Crash Data Analysis and road safety management solution (iMAAP) for the 85km stretch from Kazhakoottam to Adoor. The crash data collected from the 9 police stations along the corridor has already been exported to the iMAAP. The crash data management system provided for SCDP has been deployed across the State of Himachal Pradesh for over 3 years now by TRL.

It is also informed by the Police department that, M/s TRL has offered unlimited licenses for multiple stakeholders in Kerala to access the software at an annual fee to the State Government (the SAAS model) and host the iMAAP solution on the Ministry of Electronics and Information Technology approved cloud server. The Police department would like to have a modern Road Accident Data Management System to enable robust data analysis and data-led and targeted interventions to reduce road accidents and improving road safety. For that, the Police department has forwarded the details of iMAAP solution received from M/s TRL to consider under KSTP II.

M/s TRL has offered a proposal for iMAAPcloud based solution on a Software-as-a-Service (SAAS) model which is having the key elements as follows.

- I. The iMAAP solution would be hosted on a Ministry of Electronics and Information Technology (MEITY) certified cloud server by TRL.
- II. The maintenance and upkeep of the software for the smooth functioning of the software will be provided by TRL, along with any updates to the software.
- III. License and access to the product will be provided for up to 1000 users amongst authorized employees of the Government of Kerala subject to standard log-in credentials.

The SAAS package is being offered to the Government of Kerala at an Annual Subscription Fee. The expected fee, subjected to confirmation through our Techno-Commercial offer expected to be less than or equal to Rs 40 Lakhs per annum to the Government of Kerala.

Whether the proposal one-year subscription may be considered as a variation to the existing contract of M/s TRL for Consulting Services for Traffic Management and Road Safety Enforcement Program on Safe Corridor Demonstration Project-Engaging Traffic and Road Safety Enforcement Specialists.

Staus: TRL has submitted the draft final report with crash data analysis, Traffic enforcement plan, and specifications for enforcement equipments. KRSA was to review this draft and revert.

Purchase of enforcement equipments:

Procurement of Enforcement Equipments for police on SCDP-Electrical to submit through tender notice such as Light Baton Signal, LED Portable Flood Lights & Traffic Signs Collapsible was completed.

SL. No	Enforcement Equipment	Police	MVD	Status
1	Vehicle Mounted Polic Radio	6 Nos	Nil	Procured and Handed over on 11.12.2020
2	Hand held Radio	4 Nos	Nil	Procured and Handed over on 11.12.2020
3	Breath Aleo meter	6 Nos	3 Nos	Procured and Handed over on 11.12.2020
4	Body Worn Camera	10 Nos	3 Nos	Procured and Handed over on 11.12.2020
5	LED Portable Flood Light	12 Nos	6 Nos	Procured and Handed over on 11.12.2020
6	Traffic Cone	150 Nos	30 Nos	Procured and Handed over on 11.12.2020
7	Utility Vehicle Mahindra Marazzo	6Nos	6 Nos	Procured and Handed over on 11.12.2020
8	Two Wheelers Royal Enfield Bullet	4 Nos	Nil	Procured and Handed over on 11.12.2020

5.15.4 Road Safety Education, Community Awareness and Training Programme and Outdoor campaign on the Safe Conidor Demonstration Project (SCDP)

This supplementary agreement is executed on this the day 28" of June 2019 BETWEEN the Project Director, Kerala State Transport Project, PMT, Thiruvananthapuram, and the Director, KSCSTE, National Transportation Planning, and Research Centre - A unit of Kerala State Council for Science, Technology, and Environment (KSCSTE), Government of Kerala.

SCDP envisages several road safety interventions and countermeasures to reduce fatalities and injuries due to road traffic crashes. One of the sub-components of the project would be to impart knowledge in Traffic rules Road Safety and basics of First aid and Life support among local community School Children, Drivers, and youth within and outside the protected area. This Programme is expected to bring about good road sense and qualitative changes in road user behavior of different categories of road users and their attitude towards the accident victims in helping them giving First aid and transportation to the hospital in time.

It is proposed to carry out six Programmes one each at the following six police stations with 50 participants per Programme :(i) Pothencode, ii) Venjaramoodu, iii) Kilimanooriv) Chadayarmangalarnv) Kottarakkar & vi) Adoor

The objective of the program is:

a) To provide road major safety education/awareness by film shows, stickers, and distributions of pamphlets at major junctions.


b) To organize public meetings in association with LSGD and police and NGOs in the respective area/ task/audio-visual shows on road safety and safety measures/traffic control devices in major junctions, accident-prone areas, and townships in road stretch.

c)To display banners /wall posters depicting road safety slogans in public places, offices, educational institutional, and bus stands.

The total duration project is 12 months as per ToR which is estimated to cost around 32 lakhs.

KSCSTE-NATPAC-has expertise in providing road safety education to various categories of road users. As part of the present assignment, it is decided to conduct 40 Programmes covering four inputs groups. The Interim Report-2 has been submitted by the NATPAC, which was comprising of the details on 30 programs conducted for this project.

5.16 MC ROAD - KAZHAKKOOTTAM – ADOOR 78.65 KM



Project Name	KSTP-II – MC Road - Safe Corridor Demonstration Project – BC- Overlay & Road Safety Works from Kazhakoottam to Adoor (0/000 to 12/600 (Bye pass) and from 25/250 to 93/000)
Name of Contractor	M/s GHV-EKK (JV), Second Floor, Municipal building, Perumbavoor, Ernakulam, Kerala
Agreement No & Date	Agreement. No. 276/KSTP/PMT/PWD/2016 dated 05/12/2016 (Contract. No. KSTP/PMT/BCO&RS)
Date of Commencement	28 th December 2016
Time of Completion as per agreement	16 months from the date of commencement – 27.04.2018
Extended Time of Completion	Up to 30.09.2020
Contract Amount	Rs 146,67,38,745/-
Revised Project Cost	Rs .137,88,30,271/-* (* denotes Subject to change in variation)

Financial Progress.

The Financial progress is 88.19 % As Per Original Contract Price Financial Progress. The total amount paid to the Contractor till April 2021 is 129.35 Cr.

Physical Status:

The Physical Progress is 99 % as per original Contract Price. The remaining balance work will be completed in DLP period.

Key Issues from (April -2021)

- Contactor has finished EOT on 30th September 2020
- They are doing balance work with LD charges

5.17 Road safety Challenge Fund

In continuation with Safe corridor Development Project, and under 5.16 d, where in the lessons learnt from SCDP will further be replicated and additional 10 roads will be developed as safe corridors.

Currently under the Road Challenge Fund, five roads as identified by KRSA (Kerala Road Safety Authority) vide letter No A2/283/KRSA/2018 Dated 08.03.2019 a field visit to all these roads was conducted by the PMC along with the Traffic Safety Group as desired by World Bank in their Minutes of Meeting held on 12th April 2019 to further reconfirm the adequacy of the proposals submitted and finalise the TOR for DPR's.

Three roads were visited on the 25th and 26th April 2019 and the balance two road visits were completed on 6th of May 2019. List of roads selected, and their tentative estimated costs are tabulated in Table 4 below.

Table 4

Road no	Name of Road	Estimated Cost in Crores	Revised Cost in Crores	Length in Km	District
KSTP-II/CF-1	Pavangad-Korapuzha	10.02	5.65	5.5	Kozhikode
KSTP-II/CF-2	Safe Road Project-Trivandrum Medical college -Kannamoola, Pallimukku-Pettah	7.5	4.50	3.8	Trivandrum
KSTP-II/CF-3	Kottiyam-Kundara Road	4	16.30	11.7	Kollam
KSTP-II/CF-4	Vypin-Mannambam	5	30.50	25.18	Ernakulam
KSTP-II/CF-5	Thrissur-Kunnamkulam State Highway	10	39.09	25.82	Thrissur
	Total	36.52	96.04	72.38	

Status of the project upto this month (April - 2021)

- Field investigation completed
- Topographic survey for 25 major junctions.
- Road Inventory survey
- Turning Movement Count surveys for 25 major junctions.
- Speed and Delay survey for all the five corridors.
- Parking survey for all the five corridors.
- LUX meter survey for all the five corridors.
- Accident data for all the five corridors.
- Strip Plan preparation was completed for all the Five Corridors.
- Improvement Proposals as per the scope of work completed for two roads.
- Field Study Report – will be submitted on 05.03.2020
- Draft DPR – was submitted on 18.03.2020
- PMC has reviewed and passed comments on Draft DPR on 30.04.2020.
- The Final DPR was submitted.
- Bid Document Submitted.
- Retender For 3rd time in January 22nd 2021. Bids received on 05-02-2021.

- Retender For 4th Time for Road 2 (Trivandrum Medical college -Kannamoola, Pallimukku-Pettah) on 20-02-2021. Last submission is 09-03-2021.
- Financial Bids opened for Road 2,3 & 4 under Evaluation & Done.
- Its under steering committee approval for awarding contracts.

From Table 4, Road No 1 Pavangad-Korapuzha work was awarded by KSTP in 2019 and execution taken charge by Ex Engg NH Division. The agreement for this work was signed vide No 304/KSTP/PMT/PWD/2019 Dated 08-03-2019 and awarded to M/s NATH Infrastructure for Rs 8,36,63,500.00 with a completion time of 12 months. The details and drawings as prepared by DPR Consultant now M/s EGIS is submitted to NH Ex Engg on 27th Aug 2020 for implementation.

Road No 5 - Thrissur-Kunnamkulam State Highway is dropped from Challenge fund as this work is being taken up under RKI works of KfW funding Package 4. Only three roads viz: Road # 2 , # 3 & # 4 were to be tendered. Accordingly, these three works were re-tendered on **etender Kerala portal** on 22-12-2020 with the Last Bid Submission date being 05-01-2021. After pre-Bid query from one of the Bidders was received for Road No 2, it was seen that there were some discrepancies in the Items specifications and hence the tenders were canceled and withdrawn. These were to be corrected and re-submitted by DPR Consultants M/s EGIS and the corrected ones were received on 13th November 2020. After due checks, these are being uploaded on the e-tender portal on 22-12-2020 with a last date of Bid Submission as 05-01-2021. The bids have been received for One Road. The details of bidders are listed below.

Sl.No.	Name of Roads	Name of Bidder (Bid was opened on 05.02.2021)
1	CF-Road 2	Nil
2	CF-Road 3	1. M/s. Palathra Constructions 2. M/s. Thoppil Contractors India Pvt Ltd
3	CF-Road 4	1. M/s. Palathra Constructions 2. M/s. Poonam Grah Nirman Pvt Ltd.

The details of these works tendered are as below mentioned Table:

Challenge Fund Roads -Tendered in February 2021							
Road. No	Stretch of the Project Road	Length (Km.)	Tendere d Cost of the Project (Cr. incl GST)	District	Bid opened date	Bid response	Status
2	Medical College-Kannamoola-Pallimukku-Pettah	3.80	4.5	Trivandrum	05.02.2021	No Bid received	Evaluation completed , M/s.Palathra Constructions is L1 for both CF-3 & CF-4. For CF-3 quoted amount is 18.62 Cr, which is 14.25% above the estimated amount. For CF-4 quoted amount is 36.38 Cr, which is 19.28% above the estimated amount.
3	Kottiyam-Kundara Road	11.70	16.30	Kollam	05.02.2021	Two Bids received	
4	Vypin-Munambam	25.18	30.50	Ernakulam	05.02.2021	Two Bids received	
	Total	40.68	51.30				

Total Cost in US Million	7.18
Conversion of USD to Rs is 1:7.1 Rs	

GOK's share in Crores with 56 % WB Funding will be	28.57 Lakhs
--	-------------

The roads were proposed for Retender as per Table below after the tender on 05.02.2021 with the following revised conditions in January 2021.

Challenge Fund Roads -Tendered in February 2021							
Road. No	Stretch of the Project Road	Length (Km.)	Tendered Cost of the Project (Cr. incl GST)	District	Bid opened date	Bid response	Status
2	Medical College-Kannamoola-Pallimukku-Pettah	3.80	4.5	Trivandrum	20.02.2021	One Bid received	Financial Evaluation completed. Bidder- M/s.Thoppil Contractoers India Pvt Ltd

5.18 Component C: Institutional Strengthening Component – Current Status

5.18.1 Road Sector Modernization

Under this Component C, KSTP has already arranged and completed studies and DPR preparation for Road Rehabilitation Projects, Strategic Option Studies for improving MDRs (newly taken over from Panchyat), and Design of Green Building for KSTP and PWD Head Quarters, Review of IT system in PWD and other small studies with Bank's approval. The amount spent is Rs. 4.70 crore.

Further, KSTP has streamlined the activities under the Road Sector Modernization in the Institutional Strengthening component considering, the current priorities of the State, in lieu of the Strategic Road Network Program which include: Consultancy services for Institutional Strategy and Action Plan for Centre of Excellence for Kerala Road Sector across five identified Thematic areas.

5.18.2 Institutional Strategy and Action Plan for Centre/s of Excellence/s for Kerala Road Sector across five identified thematic areas (KSTP – II)

Accordingly, KSTP, under PWD, GoK has appointed Deloitte Touche Tohmatsu India LLP, in joint venture with Consulting Engineers Group Ltd., to provide consultancy services for developing an Institutional Strategy and Action Plan for the creation of "Centre/s of Excellence/s" for the Kerala Road Sector across five identified thematic areas. The Contract Agreement was signed on 16th February 2019 and the Consultant's Team was mobilized on 1st March 2019. The Consultancy services were provided in two phases as below:

Phase I: Institutional Review and COE/s Conceptualization Phase	06 Months
Phase II: Implementation Support	12 Months

The five thematic areas covered under this study were as follows :

1. Innovation in design/ construction practices
2. Road asset management
3. Road safety management
4. Quality assurance & contract management.
5. Promoting indigenous research and development.

Overall Approach and Methodology

A multidimensional, consultative approach was adopted during the execution of this study. As part of this study, the steps carried out were

- a) A detailed diagnostic of the processes of PWD and the associated entities,
- b) An in-depth study of KHRI and NATPAC,
- c) A benchmarking study across national and international Centres of Excellence in the related sector and
- d) Consultations with stakeholders during the study. Based on all inputs obtained, recommendations have been made on the proposed Centre of Excellence.

As part of this study, eight reports (including this report) were required to be submitted and these are as below :

S.No.	Deliverables
1	Inception Report
2	Report on Diagnostic Review
3	Draft Report on Institutional Options
4	Report on Institutional Review –KHRI & NATPAC
5	Report on 1st Stakeholder Workshop
6	Report with recommendations on the proposed CoE
7	Report on 2nd Stakeholder Workshop
8	Final Report on Institutional Framework & Action Plan for COE
9	Preparation of Cabinet Note and presentation to PWD/ GoK – to be submitted based on final discussions with the KSTP team.

S.No	Components	Works	Amount (cr)	Exp. (Crores)	Agency /Status	Status
1	Centre for Excellence (CoE)	Develop Institutional Strategy & Action Plan for setting up a CoE for Kerala Road Sector	1.91	1.81	M/s Delloite & CEG JV	Phase 2- Equipment procurement completed, Recruitment of manpower under progress
2	Road Maintenance Management System(RMMS)	Development of Road Maintenance & Management System in PWD	14.94	3.54	M/s.CRRRI	Data collection completed, HDM- 4 training started
3	Road Maintenance Management System- Software system	Supply , Installation, testing and commissioning of a Web based Software system for RMMS, Warranty and extended support services	4.54	-	M/s.TRL	Demo version of RMMS- submitted

4	RMMS- Data Collection services for 4000 Kms CRN	Data collection services	0.65	-	M/s Velocity Consulting Engineers Pvt Ltd, Mobilized	LoA issued, Agreement will be executed
5	RMMS- Data Collection services for 3000 Kms CRN	Services for conducting road inventory Pavement and traffic data collection survey	2.80	-	Evaluation completed	7 Bids were received. L1 is
6	Post Construction Technical Audit	To make fair assessment of quality & durability of constructed assists of KSTP under Phase II projects.	1.64	0.86	M/s HAKS Engineers & ITE (JV)	Completed

Deloitte Touché Tohmatsu India LLP in JV with Consulting Engineers Group as Consultants for this study have submitted the following reports.

1. Inception Report-The Report covers the understanding of the envisaged scope of work, the methodology for undertaking the specific activities under the engagement, the progress of preparatory work undertaken, and the way forward to successfully execute the assignment.
2. Report on Review of Sector Themes and Institutional Arrangement.
3. An assessment of existing knowledge and capabilities, the detailed processes that pertain to each of the themes, and the institutions that are involved in executing these processes have been captured.
4. Based on the study of the asis processes and the ideal state scenario, gaps have been identified.
5. The need for the CoE(s) and the possible roles that the CoE(s) can play in each of the themes has been discussed

A review of the policies pertaining to Kerala PWD has been provided. Subsequently, a discussion on the institutional arrangements that exist in Kerala, that are carrying out functions pertaining to the five themes of this project has been provided. They were also asked to prepare a concept note on Core Road Network Authority or State Highway Authority of Kerala (SHAK) and roadmap for planning & execution of climate-resilient Road infrastructure as these are prior and post-action points agreed to by the PWD as part of Programme under loan of Resilient Kerala Initiative (RKI). A presentation of the same was done by Deloitte Touché Tohmatsu India LLP in JV with Consulting Engineers Group Limited on the 11th of Nov 2019. The proposal to implement their strategic plan is to be put up to GoK for approval as Maturity Level 1 inducting a Task Force.

Generic Activities of CoE


Mapping of emerging issues and requirements

- Developing a Foresight & Vision
- Identification of Strategic Research Agenda [continual]
- Implementation Plan [from time to time]
- Developing and promoting researchers
- Facilitation technological innovation system to apply research results into application
- Dissemination of Research & Innovation Results [manual, periodic updates through publications]
- Creating Knowledge Sharing Platform
- Ensuring Stakeholders Participation

It is recommended that the entity be established in phases i.e, It first begins as a Task Force and then over time evolve into a full-fledged autonomous entity. The governance model of the CoE also would therefore follow this maturity model. In the exhibit below, a two-level maturity setup is shown. It is to be noted that the two levels are not time-dependent but are dependent on the success of the CoE and decision by the Government of Kerala with recommendation from Task Force.

Structure of CoE

The CoE is proposed to be a lean, thin, and almost virtual entity, to be developed and expanded in phases of maturity, the first being as a Task Force, which will run over the first one year. The composition of this Task Force is depicted in the chart at Annex 1.



The setting up of CoE involves expenditure of fixed and variable nature; the fixed cost will remain almost fixed subject to normal annual increase, while variable expenses will be related to the volume and nature of works undertaken by CoE. The total expenditure envisaged over 5 years is Rs. 31 Crore. This includes a research fund of Rs. 7 Crore that is also envisaged. The 8th deliverable & 9th deliverable sent to GoK on 15.05.2020. Due to the pandemic, an extension for COE service up to 30/12/2020 has been proposed.

A workshop/ discussion was carried out with the Chief Engineers of PWD.

The procurement of equipment is complete and recruitment of man power is in progress.

Proposal for land acquisition from University of Kerala and the Higher Education Department made is in progress.

Development of a Training Needs Plan for PWD engineers and contractors is in progress

5.18.3 Road Maintenance & Management Services

Under the Institutional Strengthening Component C, a proposal to implement RMMS was considered.


Objective

The overall objective of the proposal was to establish an enhanced and user-friendly Web-based Road Information System and Road maintenance management system for the State PWD roads and to ensure that PWD can effectively plan and prioritize its road improvement and maintenance works and to prepare realistic proposals for budgetary allocations. This will improve the quality and delivery of PWD services in the maintenance of road networks. To implement this, it was decided to get the Detailed Project Report done through Central Road Research Institute (CSIR-CRRI) New Delhi. The contract with CRRI was signed vide Contract No 305/KSTP/PMT/PWD/2019-20 Dated 19.06.2019. The entire task will be completed in 18 months.

Even though Kerala PWD has established a GIS-based Road Information system and HDM-4 based Road Maintenance Management System (RMMS) way back in 2007, the same could not be used as it was envisaged due to various reasons and are now outdated and redundant. Apart from this, there was no established framework and expertise in the Department to have a sustained data collection of the inventory and condition data of road assets systematically. Hence, as part of the revival and up-gradation of the existing RMMS systems, the Department approached the Central Road Research Institute New Delhi to explore the possibility of setting up a working Road Asset Information and Management System with an initial data collection of condition and inventory data for a selected road length using the advanced network survey vehicle of CRRI. Based on the detailed discussions and deliberations the CRRI has given a proposal for setting up a working RMMS for the Department with data collection of 4000 KM of selected roads using the network survey vehicle along with technical assistance for establishing related software requisites and trainings.

E-Governance wing of Kerala PWD has proposed to have an effective working **Web and GIS-based** Road Information and Road Maintenance management System capable of delivering all required asset management information and analysis and outputs suitable for use in the Pavement Management Systems like HDM-4 thereby Public Works Department would be able to generate realistic road maintenance plans and budget. It is also envisaged that after establishing such a system in PWD, the concerned Field engineers of the Road Maintenance Wing and Engineers in charge of the Central RMMS unit would be trained in data collection and inputting, usage of the RMMS system and HDM-4 software so that the Department would be able to sustain and scale the RMMS system for all PWD roads in the State.

RMMS- GENERAL ARCHITECTURE:



The procurement of this was hosted on the E –portal of the Kerala Government as a single-stage Bid document On 19-10-2019 and subsequently a pre-bid meeting was held on 5th Nov 2019

The period of assignment is 8 years and 6 months (6 months implementation, 5 years warranty period, and 3 years extended period of service). The bids were opened on 23.12.2019. The bids were invited on a single-stage system.

Three bidders responded to the tender. The details are as follows :

TRL Professional JV with Experian Technologies (India) Pvt Ltd has been awarded a contract. Letter of Award was issued to Bidder on 07.05. 2020. The agreement was signed on June 5th with Bidder with an Estimated price of 4.54 Cr.

S.No	Components	Works	Amount (cr)	Exp. (Crores)	Agency /Status	Status
1	Road Maintenance Management System(RMMS)	Development of Road Maintenance & Management System in PWD	14.94	3.54	M/s.CRRI	Data collection completed, HDM- 4 training started
2	Road Maintenance Management System- Software system	Supply , Installation, testing and commissioning of a Web based Software system for RMMS, Warranty and extended support services	4.54	-	M/s.TRL	Demo version of RMMS- submitted
3	RMMS- Data Collection services for 4000 Kms CRN	Data collection services	0.65	-	M/s Velocity Consulting Engineers Pvt Ltd, Mobilized	LoA issued, Agreement will execute within one week
4	RMMS- Data Collection services for 3000 Kms CRN	Services for conducting road inventory Pavement and traffic data collection survey	2.80	-	Technical Evaluation completed	7 Bids were received. L1 is M/s. Ceinsys Tech Limited

Status

TRL was Mobilised on 1st August-2020. The consultant submitted the Draft PMP on 03-08-2020. The committee has reviewed PMP and comments on PMP. Revised PMP submitted on 20-08-2020. They have submitted the inception report on 02/09/2020.

Service for conducting Road Condition Surveys including traffic surveys, Trial pits, Core cutting and Axil load surveys on SH & MDR in the state of Kerala has been tendered on 28/10/2020. Bids were opened on 10-12-2020, Single bidder. Technical and Financial evaluations have completed.

There is 6 months supply & installation period , followed by 5 years warranty and 3 years extended support .Demo version of RMMS Web based software system with basic functionalities has submitted 04.02.2021 .Functionality can be checked after in-puting data

To implement RMMS for 4000 Km Road, it was decided to get the Detailed Project Report done through Central Road Research Institute (CSIR-CRRI) New Delhi. The contract with CRRI was signed vide Contract No 305/KSTP/PMT/PWD/2019-20 Dated 19.06.2019. The entire task will be completed in 18 months.

CRR I has completed NSV survey and FWD survey of 4000 Km of CRN .HDM-4 software training started on 12.02.2021 and has been completed by 11th March 2021.

Service for conducting Road Condition Surveys including NSV, FWD, traffic surveys, Trial pits, Core cutting and Axil load surveys on SH & MDR in the state of Kerala of 3000 Kms of CRN.IFB published on 09.02.2021. Tenderd on 19.02.2021 and 7 bids were received . The evaluation has been completed, M/s. Ceinsys Tech Limited is L1.The services will be the period of 6 month.

Service for conducting Road Condition Surveys including traffic surveys, Trial pits, Core cutting and Axil load surveys on SH & MDR in the state of Kerala has been tendered on 28/10/2020.

This data will be used as input data for RMMS -Software implementation process

RMMS- 02 List of Bidders

Sl. No.	Name of Bidder	Nationality	Whether technical bid opened/ not opened	Remarks
1	M/S Velciti Consulting Engineers Private Limited	Indian	Opened	Single Entity

The work was awarded to M/s Velciti Consulting Engineers Pvt Ltd with Quoated price 64.79 Lakhs and mobilized.LoA ha been issued to Bidder.

RMMS- 03 List of Bidders

Sl. No.	Name of Bidder	Nationality	Whether technical bid opened/ not opened	Remarks
1	M/s. Ceinsys Tech Limited	Indian	Opened	Single Entity
2	M/s. G-Eng Advisory Services Pvt. Ltd	Indian	Opened	Single Entity
3	M/s. Indian Road Survey and Management Private Limited	Indian	Opened	Single Entity
4	M/s. Lion Engineering Consultants Pvt. Ltd	Indian	Opened	Single Entity
5	M/s. Satra Services And Solutions Private Limited	Indian	Opened	Single Entity
6	M/s. Sri Infotech	Indian	Opened	Single Entity
7	M/s. TPF Engineering Pvt. Ltd with TPF Getinsa Euroestudios S.L. (JV)	Indian	Opened	With JV

5.18.4 E.Governances support for prices 2.0 Implementation:

The Chief Engineer, Roads & Bridges, and the Chief Engineer, Road Maintenance have submitted a note to KSTP for inclusion of e-Governance activities under ISAP (Institutional Strengthening Action Plan) of KSTP (Annexure 1) PWD has over 500 Section Offices, 190 Sub Division Offices, 50 Division Offices, 12 Circle Offices, and 7 Chief Engineer Offices State-wide. Even though computers and peripherals were supplied to these offices over the last 10 years, the number of computers provided was restricted due to budgetary constraints.

As evident from the above table, the IT infrastructures at various PWD offices are highly inadequate to cope up with the requirements for the implementation of the total e-Governance System.

In a PWD Division office where about 20 staff are required to work using a computer, we have provided only 10 to 12 computers on an average and many of them are in non-working condition now. The multifunction printer devices are allotted to Subdivision, Division, and Circle offices in the year 2010. PWD IT Cell has arranged an annual maintenance contract for these devices until December 2016. After that, the manufacturers have informed their inability to provide AMC support as the model is outdated. The Section offices of PWD are the most important unit of PWD in which all the projects are initiated and were executed. On average, infrastructure projects costing over 10 to 15 crores were executed through each Section office in every financial year. This was expected to increase further when the execution of KIIFB projects starts in full swing.

Apart from this, on the spot, M-Book preparation is envisaged in PRICE software which requires the provision of handheld tablets with internet connection facilities, one each for each Section Office of PWD. It is also proposed the online Rest house reservation and management software as part of WINGS up-gradation, which also requires providing necessary computer allied infrastructure in each rest house. The PRICE-2.0 and online Rest house reservations was proposed to be implemented from 1st April 2019.

Under KSTP-II, there is an allocation of US \$10 million (Rs. 70 Crores) in Component C (Institutional Strengthening) out of which Rs. 30.80 Crores is the State share. The World Bank's procurement procedure takes much time. When discussed with the World Bank, they informed that sole-sourcing KELTRON using Bank finance is not possible. As per the Government, order vide G.O.(Rt) No.25/2018/ITD dated, Thiruvananthapuram,01/02/2018, the Government accorded sanction for implementing a Centralized Procurement System in Government for the purchase of commonly used hardware items such as desktops, laptops, printers, scanners, etc. through an online Government portal (<http://cprcs.kerala.gov.in/>) developed for this (Annexure - 4).M/s KELTRON is entrusted as the service provider, who will derive rates for the commonly used IT equipments, through a competitive bidding process. As World Bank has expressed its unwillingness for single-source funding, it is proposed to procure the hardware using State funds as per the centralized procurement system of the Government of Kerala. The Budget estimate 2019-2020 has an allocation of Rs.2.70 Crores under the head of account 5054-80-80-82 for e-Governance in PWD (Annexure -3). Its estimated cost of around 18.5 Cr was approved in the 106th Steering committee.

5.18.5 Post-Construction Technical Audit for Ongoing Work (A1 & B Component)

The government of Kerala's intends to constitutes a "Technical Audit Committee" for reviewing the Output Deliverables of the Auditors and determine necessary actions, as may be required thereof, the need for further technical inspections and quality tests, if any, required and recommended by the Auditor shall be considered along with suitable funding arrangements made for the same either from the KSTP budget or elsewhere. These reports shall be made available 10th Aug (or The Technical Audit Committee" shall be headed by Secretary-PwD, KSTP-PD, and a senior-level representative from Finance Department The committee shall be staffed with technical specialists either from Research or Academic Institution 1 Bridge Expert 2. Pavement Expert and 3 a representative from KSDMA or Revenue Department Involved in the 2018 flood disaster assessment for Roads. Their remuneration of these experts shall be borne by KSTP

This Final Technical Audit Report under Section-IV Scope of Services as defined in TOR; to review the road sections or work packages which are yet to be taken over by the client. The technical audit is to determine the work packages have been constructed as per employer design & specifications, with suitable and approved materials during construction and necessary quality control procedures and workmanship have been ensured or not. And also, to critically analyse the construction machineries, laboratory arrangements, Calibration, test results, and their trends also be made on a sample basis. The technical audit findings are furnished below roads as explained in Section-I.2 of TOR.


SI. No.	CONTRACT PACKAGE	NAME OF WORK	LENGTH (KM)	EXPECTED DATE OF COMPLETION/ STATUS
1.	KSTP II/UG-1	Kasaragod – Kanhangad Road	27.78	March 2018
2.	KSTP II/UG-2	Pilathara – Pappinisery Road	20.90	March 2018
3.	KSTP II/UG-3A	Thalassery – Kalaroad	30.00	March 2019
4.	KSTP II/UG-3B	Kalaroad to Valavupara	24.00	March 2019
5.	KSTP II/UG-4	Chengannur – Eattumanoor Road	47.70	Completed (Under Defect Liability Period)
6.	KSTP II/UG-5	Eattumanoor – Muvattupuzha Road	40.96	Completed (Under Defect Liability Period)

A copy of each report deliverable of Technical Audit along with Records of Discussions of "Technical Audit Committee" meetings shall be made available to the World Bank's TTL for review, as soon as it is received.

M/s HAKS Engineers, Architects & Land Surveyors PC in JV with M/s Info Trans Engineers Pvt Ltd and M./s ECORYS NEDERLANDS Bv has been awarded a contract on 07.03.2019. The Cost of a Tender is 1.64 Cr in 2 Phases.

Status: HAKS Engineer has submitted the final technical audit report on 13-10-2020. The report was checked and no anomalies found with respect to Quality in any roads. Minor safety measures and Long term maintenance aspects were stressed which is being taken up by KSTP through the Division

5.19 Component D: Rebuild Kerala Initiative



KSTP has entrusted the Prioritization of the roads to be taken up under RKI to M/s LNTIEL, who are the Transaction Advisors for KSTP. Fifty-nine roads were identified under the RKI component by the PWD Divisions based on the flood damage and severity.

Sl. No.	Category	Contract Package	Name of Work	Length (Km)	Construction Period	Maintenance Period
1	Category B	KSTP-II/PMT/RKI-2	Chemmannar Gap road	29.94	12 Months	60 Months
		KSTP-II/PMT/RKI-3	Painavu-Thannikandom-Asoakkavala road	21.0		
		KSTP-II/PMT/RKI-4	Adoor- Chengannur	23.80		

5.19.1 RKI-2_Chemmanar Gap Road Status



Project Name	Upgrading Chemmanar -Gap Bisonvalley (RKI 2)) Package: Km 0+000 (Chemmannar) to Km 29+935 (Gap Bisonvalley)
Length of the Road	29.935 Km
Name of Contractor	M/s DRAIPL – GREENWORTH (JV)
Type of Contract	Engineering, Procurement, Construction (“EPC”)
Agreement No & Date	03.08.2020
Date of Award (LOA Date)	07.05.2020
Appointed Date	18.08.2020

Construction Period (in Months)	12 Months
Maintenance Period (in Months)	60
Scheduled Date of Completion	17.08.2021
Authority Engineer	Consulting Engineers Group Ltd, Jaipur
Chainage of the Project (in Km)	km 0.000 to 29.935
Total Project Cost (in Cr)	146.67

Name of Contractor	Original date of completion	Contract Value in Crores	Physical Progress in % (April -2021)	Financial Progres in % (April -2021)
M/s.DRAIPL-GREENWORTH(JV)	17.08.2021	146.67	9.1 %	4.9 %
Date of commencement	EOT-Approved	Variation Order Value in crores	Anticipated Revised Project Cost	Billed Amount made till end of April -2021 (Net Amount)
03.10.2020				7.33 Cr

The price quoted by the lowest evaluated responsive bidder, M/s DRAIPL – Greenworth (JV) is Rs.146.67 Cr, which is 14.99% more than the estimated cost of Rs. 127.55 Cr may be accepted & awarded considering the fact that this is a 2nd re-tender, and the work being an EPC contract, to be executed in a **hilly terrain** with five years maintenance period, retendering again may not yield a better offer. LoA was issued to the Contractor on 07-05-2020 but the Contractor has asked for EOT for the Appointed date. The agreement was executed on 3rd Aug-2020.

Milestone

Project Milestone	Description (Days from Appointed Date)	Planned		Actual		Remarks
		Financial Progress (%)	Scheduled Date	Financial Progress (%)	Revised Date	
Milestone I	145	20 %	10.01.2021			Work in progress
Milestone II	220	55 %	26.03.2021			
Milestone III	295	75 %	09.06.2021			
Scheduled Completion	365	100 %	18.08.2021			

Physical Progress

Cumulative Progress till April -2021 is 9.10%

Item	Stage for Payment		SCHEDULE – H			Component wise -Physical Progress (%)					
			Weight age in % to the Contract Price	Contract Price	% Weight age to Particular	% Progress Up to date	During Current Month	Up to previous month	Cumulative, Up to Current Month		
1	2		3	4	5						
Road works including culverts, Minor Bridges, underpasses, overpasses, approaches to Major Bridges/Structures (but excluding service roads)	A	Widening and strengthening of existing road	43.37 %	63,61,18,633			4.297	11.201	15.498		
	1	Earthwork up to top of sub-grade			3.61%	1.033					
	2	Rock cutting			15.69 %	8.910					
	3	Granular Work (sub-base, base, shoulders)			26.94 %	2.398					
	4	Bituminous work			37.75 %						
	5	Paver Block			0.00%						
	6	Widening and repair of culverts			1.46%						
	7	Widening and repair of minor bridges			3.66%						
	B	New 2-lane realignment / bypass									
	1	Earthwork up to top of sub-grade			0.00%						
	2	Rock cutting			0.00%						
	3	Granular Work (sub-base, base, shoulders)			0.00%						
	4	Bituminous work			0.00%						
	5	Paver Block			0.00%						
	C	New Culverts, minor bridges, under passes, over passes on existing road, realignments, bypasses:									
	1	Culverts			1.04%	0.260					
	2	Minor Bridges			0.00%						
	D	Reconstruction of culverts, minor bridges, underpasses, overpasses on existing road, realignments, bypasses:									
	1	Culverts			9.85%	2.897					
	2	Minor Bridges			0.00%						


		Sub Total A			100.00 0%				
Major Bridge works, Underpasses, overpasses, and ROB/RUB	A	Widening and repairs of major bridges	0.00%	-					
	1)	Foundation			0.00%				
	2)	Substructure			0.00%				
	3)	Superstructure (including crash barriers etc. complete)			0.00%				
		Sub Total B			0.000 %				
Other works	i)	Service roads	56.63%	83,06,06,368	0.00%		7.910	0	7.910
	ii)	Toll Plaza			0.00%				
	iii)	Road side drains			18.88%				
	iv)	Road signs, markings, km stones, safety devices, Road Appurtenances			9.37%				
	v)	Project facilities			0.00%				
	a)	Bus Bye			0.00%				
	b)	Bus Shelter			1.20%				
	c)	Truck lay bye			0.00%				
	d)	Turfing, Kerb, W' Metal Beam Crash Barrier, Pedestrian Guard Rails			28.52%				
	vi)	Repairs to bridges/structures			0.00%				
	a)	Providing wearing coat			0.00%				
	b)	Replacement of bearings, joints			0.00%				
	c)	Providing crash barriers			0.00%				
	d)	Other items			0.00%				
	vii)	Repair of protection works			0.00%				
	vii i)	Safety and traffic management during construction			0.02%				
ix)	Junctions	0.98%							
x)	Retaining wall	24.50%	4.177						
xi)	Footpath, Utility culverts, utility ducts, Roadside Lighting, site clearance, and General Items	10.56%	1.246						
xii)	EMP Works and Monitoring of Environment Attributes, ESHS requirement.	5.97%	2.487						
		Sub Total C			100.00 0%				
		Total Amount (A+B+C) =	100.00 %	1,46,67,2 5,000					

Sl. No	Item	Scope	Work done in this month	Cumulative progress	Balance work	Remarks
	Road works					
1	Exc upto SG Top	29.935	0.645	1.335	28.80	Work in progress
2	Rock cutting	29.935	1.700	15.840	14.095	Work in progress
3	GSB	29.935	0.730	1.275	28.660	Work in progress
4	WMM	29.935				Not yet Started
5	DBM	29.935				Not yet Started
6	BC	29.935				Not yet Started
	Structure works					
1	Reconstruction/New Construction of Box culverts	38	5	5	33	Work in progress
2	Repair and Rehabilitation of Slab Culverts	18				Not yet Started
3	Widening of Slab Culverts	3				Not yet Started
4	Retaining Wall Length (in Mts)	2891 Km	35	35	2856	Not yet Started
5	Gabion Wall Length (in Mts)	0.952 Km				Not yet Started

Current issues (April -2021)

- Slow progress of works.
- Not Achieved MS-1.
- GAD/Working Drawings
- 2.Dealy Submission of Plan and profile drawings
- Delay Submission of culvert drawings

5.19.2 RKI-3_Painavu-Thannikandom-Ashokkavala Status



The bid invitation was published on 15.08.19 with the date of the bid submission date as 17.09.19 which was extended up to 04.10.19. Only one bid was received for this package from bidders, the details are as per below.

On the evaluation of the technical bids by the evaluation committee, the above Single bid received from M/s EKK Infrastructure limited were found responsive to the requirements of the bidding documents and were recommended to be invited for the opening of their price bids for further evaluation. Accordingly, the Financial Bids of this one firm were opened on 25.10.19 and scrutinized. The Bid price quoted by M/s EKK Infrastructure Ltd was Rs.95.40 Cr. The price quoted by the bidder is Rs.95.40 Cr against the estimated cost of Rs.86.82 Cr. This is 9.88% above the estimated amount. The evaluation report was sent to the Steering committee for approval and the same has been approved by the committee. LOA Issued to the contractor. The agreement was signed on 24-01-2020 and the construction period is 12 months from the Appointed date and work is in progress as below.

Progress of Work

Project Name	Upgrading Painavu –Asokawalaroad (RKI 3)) Package: Km 0+000 (Painavu) to Km 21+000 (Asokawala)			
Length of the Road	21.000 Km			
Name of Contractor	M/s EKK Infrastructure Ltd			
Type of Contract	Engineering, Procurement, Construction (“EPC”)			
Agreement No & Date	24.01.2020			
Date of Award (LOA Date)	22.11.2019			
Appointed Date	30.04-2020			
Construction Period (in Months)	12 Months			
Maintenance Period (in Months)	60			
Scheduled Date of Completion	29.04.2021			
Authority Engineer	Consulting Engineers Group Ltd, Jaipur			
Chainage of the Project (in Km)	km 0.000 to 21.000			
Total Project Cost (in Cr)	95.40			
Name of Contractor	Original date of completion	Contract Value in Crores	Physical Progress in % (April -2021)	Financial Progres in % (April-2021)
M/s EKK Infrastructure Ltd	29.04.2021	95.40	27.289 %	16.49 %
Date of commencement	EOT-Approved	Variation Order Value in crores	Anticipated Revised Project Cost	Billed Amount made till end of April-2021 (Net Amount)
30.04-2020				15.74 Cr

Milestones

Project Milestone	Description (Days from Appointed Date)	Planned		Actual		Current Status	Remarks
		Financial Progress (%)	Scheduled Date	Financial Progress (%)	Revised Date		
Milestone I	145	20%	22.09.2020	20			Contractor Submitted EOT - 1 and the same reviewed and recommended to the Authority for approval on 15.12.2020
Milestone II	220	55%	06.12.2020				
Milestone III	295	75%	19.02.2021				
Scheduled Completion	365	100%	29.04.2021				

Physical Progress

Cumulative Physical progress till April 2021 is 27.289 %

Component	Weightage %	Sub Component wise progress during the month			Component wise -Physical Progress (%)		
		Sub Component	% Weightage	% Progress	During Current Month	Up to previous month	Cumulative, Up to Current Month
Road works	48.86%	Widening and strengthening of existing road			1.688	11.763	13.451
		Earthwork up to top of sub-grade	3.090%	0.218			
		Rock cutting	12.680%	12.680			
		Granular Work (sub-base, base, shoulders)					
		GSB (43%)	9.980%	0.702			
		WMM (53%)	12.310%	0.866			
		Shoulder (4%)	0.930%				
		Bituminous work					
		DBM (43%)	14.970%				
		BC (57%)	19.850%				
		Paver Block					
		Widening and repair of culverts	0.710%				
		New Culverts, minor bridges, under passes, over passes on existing road, realignments, bypasses:					
		Culverts	5.790%	3.217			
		Reconstruction of culverts, minor bridges, underpasses, overpasses on existing road, realignments, bypasses:					
Culverts	19.690%	9.845					
Other works	51.14%	Road side drains	15.140%		1.318	12.513	13.831
		Road signs, markings, km stones, safety devices, Road Appurtenances					
		Road signs	0.691%				

		Road markings	1.118%			
		Km stone	0.280%			
		Safety Devices, Road Appurtenances	6.111%			
		Project facilities				
		Bus Bay	0.460%			
		Bus Shelter				
		Turfing, Kerb, W' Metal Beam Crash Barrier, Pedestrian Guard Rails				
		a) W metal beam crash barrier	23.380%	5.539		
		b) Kerb	5.030%			
		c)Turfing	0.620%			
		d)Pedestrian Guardrails				
		Safety and traffic management during construction	0.030%			
		Junctions	8.980%			
		Retaining wall				
		Toe wall / Gabion wall / Retaining wall	17.438%	13.522		
		Rehabilitation measures at land slide locations	5.812%	2.640		
		Footpath, Utility culverts, utility ducts, Roadside Lighting, site clearance, and General Items				
		a) Footpath				
		b) Utility Ducts	0.251%			
		c) Site clearance	1.489%	1.489		
		d) Roadside Lighting	5.810%			
		e) General Items - QC Laboratory	0.550%	0.550		
		f) Saplings	0.200%			
		EMP Works and Monitoring of Environment Attributes, ESHS requirement.	6.610%	3.305		
		Sub Total C	100.000%	-		
	100.00%	Total Amount (A+B+C)				

Sl. No	Item	Scope	Work done in this month	Cumulative progress	Balance work	Remarks
	Road works					
1	Exc upto SG Top	21.025	1.48	1.48	19.545	Not yet Started
2	Rock cutting	21.025		21.025		Completed
3	GSB	21.025	1.48	1.48	19.545	Not yet Started
4	WMM	21.025	1.48	1.48	19.545	Not yet Started
5	DBM	21.025			21	Not yet Started
6	BC	21.025			21	Not yet Started
	Structure works					
1	Culverts	66 Nos.	5	34	32	Work in progress


2	Toe wall /Gabion, RCC Retaining wall	1572	109	966	606	Work in progress
3	Wbeam Crash barrier	15.60	0.082	3.696	11.904	

Up to end of previous Month		This Month		Cumulative to end of this Month	
Target	Achieved	Target	Achieved	Target	Achieved
62.530 Cr (65.54 %)	23.166 Cr (24.283 %)	20.521 Cr (21.510 %)	2.867 Cr (3.034%)	62.530 Cr (65.54 %)	26.033 Cr (27.289 %)

Current Issues (April- 2021)

- Revised Work Programme not submitted by the Contractor.
- Slow Progress of works due to poor planning.
- Delay in submission of Design & Drawings.
- Utility shifting work obstructing the progress of works

5.19.3 RKI- 4 - Adoor – Chengannur Road Status



The bid invitation was published on 15.08.19 with the date of the bid submission date as 17.09.19 which was extended up to 04.10.19. Only one bid was received for this package from bidders, the details are as per below.

On the evaluation of the technical bids by the evaluation committee, the above Single bid received from M/s EKK Infrastructure limited were found responsive to the requirements of the bidding documents and were recommended to be invited for the opening of their price bids for further evaluation. Accordingly, the Financial Bids of this one firm were opened on 25.10.19 and scrutinized. The Bid price quoted by M/s EKK Infrastructure Ltd was Rs.98.10 Cr. The price quoted by the bidder is Rs.98.10 Cr against the estimated cost of Rs.93.59 Cr. This is 4.82% above the estimated amount. The evaluation report was placed before the Steering committee approval and the same has been approved by the committee. LOA Issued to the contractor. The agreement was signed on 24-01-2020 and the construction period is 12 months from the Appointed date. LoA has been issued to the Contractor on 07.05.2020. Work is in progress as per table below.

Progress of Work

Project Name	Upgrading Adoor- Chenganoorroad (RKI 4)) Package: Km 0+000 (Adoor) to Km 23+800 (Chenganoor)
Length of the Road	23.800 Km
Name of Contractor	M/s EKK Infrastructure Ltd
Type of Contract	Engineering, Procurement, Construction (“EPC”)
Agreement No & Date	24.01.2020
Date of Award (LOA Date)	22.11.2019
Appointed Date	30.03-2020
Construction Period (in Months)	12 Months
Maintenance Period (in Months)	60
Scheduled Date of Completion	29.03.2021
Authority Engineer	Consulting Engineers Group Ltd, Jaipur
Chainage of the Project (in Km)	km 0.000 to 23.800
Total Project Cost (in Cr)	98.10

Name of Contractor	Original date of completion	Contract Value in Crores	Physical Progress in % (April-2021)	Financial Progress in % (April -2021)
M/s EKK Infrastructure Ltd	29.03.2021	98.10	70.49 %	48.81 %

Date of commencement	EOT-Approved	Variation Order Value in crores	Anticipated Revised Project Cost	Billed Amount made till end of April -2021 (Net Amount)
30.03-2020			98.10	47.88 Cr

Milestones

Project Milestone	Description (Days from Appointed Date)	Planned		Actual		Current Status	Remarks
		Financial Progress (%)	Scheduled Date	Financial Progress (%)	Revised Date		

Milestone I	145	20%	22.08.2020	20%	20.12.2020	MS-01 Achieved	Contractor submitted the EOT-1 and the same reviewed and recommended to the Authority for approval on 15.12.2020
Milestone II	220.	55%	05.11.2020	55%	05.04.2021	MS-02 Achieved	
Milestone III	295	75%	19.01.2021				
Scheduled Completion	365	100%	29.03.2021				

Physical Progress

Cumulative Physical Progress till April -2021 is 70.49 %.

SSI. No	Item	Scope	Work done in this month	Cumulative progress	Balance work	Remarks
	Road works					
1	Exc upto SG Top	0.815	0.145	0.815	0	Work in progress
2	GSB	6.455	2.185	6.235	0.22	Work in progress
3	WMM	6.455	2.185	6.235	0.22	Work in progress
4	DBM	6.455	2.235	6.227	0.22	Work in progress
5	BC	23.80	5.590	20.920	2.88	Work in progress
	Structure works					
1	Culverts	44 Nos.		44 Nos.		completed
2	Repairs & Rehabilitation of Culverts	20		20		Completed
3	RCC Drain ((Pre-Cast & Cast-in situ)	3000 m	258	1865	1135	work in progress
4	Toe wall /Gabion, RCC Retaining wall	1140	42	540	600	work in progress
5	Footpath	20738m	656	12461	8277	work in progress
6	MB Crashbarrier	6700 km		1663	5037	work in progress

Item	Weightage in % to the Contract Price	Contract Price	Sub Component wise progress during the month				Component wise -Physical Progress (%)		
			Sub Component	% Weightage to Particular as per Proposed	%Progress	During Current Month	Up to previous month	Cumulative, Up to Current Month	
Road works including culverts, Minor Bridges, underpasses, overpasses, approaches to Major Bridges/Structures (but	53.45%	52,43,44,500	A	Widening and strengthening of existing road			6.633		
			1	Earthwork up to top of sub-grade	1.610%	1.610			
			2	Rock cutting					
			3	Granular Work (sub-base, base, shoulders)					
				GSB (44%)	6.252%	6.069%			

excluding service roads)				WMM (54%)	7.670%	7.448%	42.23 1	48.864					
				Shoulder (2%)	0.288%	0.054%							
			4	Bituminous work									
				DBM (21.33%)	13.26%	12.852 %							
				BC (78.67%)	48.90%	43.191 %							
			5	Paver Block									
			6	Widening and repair of culverts	1.93%	1.93							
			7	Widening and repair of minor bridges									
			B	New 2-lane realignment / bypass									
			1	Earthwork up to top of sub-grade									
			2	Rock cutting									
			3	Granular Work (sub-base, base, shoulders)									
			4	Bituminous work									
			5	Paver Block									
			C	New Culverts, minor bridges, under passes, over passes on existing road, realignments, bypasses:									
			1	Culverts	2.11%	1.325%							
			2	Minor Bridges									
			D	Reconstruction of culverts, minor bridges, underpasses, overpasses on existing road, realignments, bypasses:									
			1	Culverts									
				Cast-in-Situ (Culverts)	3.60%	2.860%							
				Pre-Cast (Culverts)									
				Casting of Culverts (80%)	11.51%	11.264 %							
				Laying of Culverts (20%)	2.88%	2.816%							
			2	Minor Bridges									
				Sub Total A	100.000 %								
			Major Bridge works, Underpasses, overpasses, and ROB/RUB	0.00%	-	A			Widening and repairs of major bridges				
						1)			Foundation				
2)	Substructure												
3)	Superstructure (including crash barriers etc. complete)												
4)	Protection Work												
	Sub Total B												
Other works	46.55%	45,66,55,50 0	i)	Service roads									
			ii)	Toll Plaza									
			iii)	Road side drains									
				Casting of Drain (80%)	26.96%	16.7610 %							
				Laying of Drain (20)	6.74%	4.1903 %							
			iv)	Road signs, markings, km stones, safety devices, Road Appurtenances									

			Road signs	2.430%				
			Road markings	2.460%				
			Km stone	0.032%				
			Safety Devices, Road Appurtenances	1.638%				
		v)	Project facilities					
		a)	Bus Bye	0.48%				
		b)	Bus Shelter	0.13%				
		c)	Truck lay bye					
		d)	Turfing, Kerb, W' Metal Beam Crash Barrier, Pedestrian Guard Rails					
			a) W metal beam crash barrier	6.71%	1.6655	%		
			b) Pedestrian Guard Rails	8.72%	3.0363	%		
			c) Kerb	3.52%	2.1726	%		
		vi)	Repairs to bridges/structures				3.758	17.868
		a)	Providing wearing coat					21.626
		b)	Replacement of bearings, joints					
		c)	Providing crash barriers					
		d)	Other items					
		vii)	Repair of protection works					
		viii)	Safety and traffic management during construction					
		ix)	Junctions	5.79%	4.8992	%		
		x)	Retaining wall	13.07%	6.1911	%		
		xi)	Footpath, Utility culverts, utility ducts, Roadside Lighting, site clearance, and General Items					
			a) Footpath	8.99%	5.1175	%		
			d) Roadside Lighting	4.79%				
			e) General Items - QC Laboratory	0.55%	0.5500	%		
		xii)	EMP Works and Monitoring of Environment Attributes, ESHS requirement.	6.99%	1.5902	%		
			Sub Total C	100.000	%			

Up to end of previous Month		This Month		Cumulative to end of this Month	
Target	Achieved	Target	Achieved	Target	Achieved
74.806 Cr (76.250%)	58.957 Cr (60.099 %)	15.573 Cr (18.80%)	10.193 Cr (10.390 %)	90.379 Cr (94.737%)	69.150 Cr (70.490 %)

- Revised Work Programme not submitted.
- Slow progress of work due to poor planning.
- Contractor not submitting the GAD/Working Drawings
- culvert works are getting delay due to shifting of BSNL and other utilities shifting

5.19.4 Other Procurement Details in Progress as:

SL. No	Procurement details/ Name	Description	Work Details	Status
1	OPBRC Works	Package- 01 Chengannur- Angamaly	Maintenance work period of 7 years. Funded by GoK. It was tendered on 27-07-2020. The bid opening date is 27-08-2020, Estimated Value of package is 69.42Cr. The total length of the package is 107.75 km	It is in Retendering stage, Revised RFP is in Progress.
		Package- 02 Ponkunnam - Thodupuzha, vattavada- top station, Munnar from Top station to Munnar in kottayam	Retender Bid was uploaded on 21/01/2021, Bid Submission was 15/03/2021, Estimated Value 68.60 Cr. The total length of the package is 89.81 km	It is under Procurement stage. Last date to submit Bids is on 15-03-2021. One Bid has received, M/s. Raji Mathews and company. Technical evaluation completed.
		Package - 03 - Kollam Ayoor, Kayamkulam- Mavelikkara- Thiruvalla, K P Road from Kayamkulam to Adoor, Thrikkunnipuzha- Thattarambalam, PandalamKaipattoor in Kollam, Alappuzha, Pathanamthitta	Retender Bid was uploaded on 27/01/2021, Bid Submission was 15/03/2021, Estimated Value 60.12 Cr. The total length of the package is 86.254 km	It is under Procurement stage. Last date to submit Bids is on 15-03-2021. One Bid has received, M/s. Thiruvoth builders. Technical evaluation completed.
		Package- 04, Cherkala-Jaloor, Kuttiyadi-Kellur, Sultan Bathery-	Bid was uploaded on 27.08.2020, Bid Submission was 30.09.2020, Estimated	No Bids Received , It is in Retendering stage, Revised RFP is in Progress

		Pulpally-Perikkallur Road Districts	Value 82.30 Cr. The total length of the package is 97.138 km	
2	Four CSC to be selected for RKI Supervision works. EOI for shortlisting in progress.	AE-1	Consist of 4 roads of Pkg-II was tendered for selected Consultants & Received 5 Bids is under evaluation stage, Bid Uploaded on 06-07-2020 Last date of submission on 06-08-2020.	M/s Egis - Orion (JV)consulting Pvt Ltd was awarded with contract price 11.87 cr. Agreement was executed on 28/10/2020
		AE-2	Tender uploaded on 11-08-2020, Last date of submission on 23-09-2020, AE-2 consists of 6 roads of Pkg-I & Pkg-II has been Tendered. 10 Bids were received	M/s MSV (JV) Associates Engineering Pvt Ltd was awarded with contract price 9.48 Cr
		CSC-3 for Pkg-III RKI	EOI Stage	4 Bids Received for both CSC-3 & 4 on selected Consultants by Employer. 1. SAI Consulting Engineers Pvt Ltd with Orion Infra Consulting Pvt Ltd JV, is L1 is both packages.
		CSC-4 for Pkg-IV RKI	EOI Stage	
3	AC road/ Upgradation of Alappuzha-Changanssery road into Semi Elevated Highway	Upgradation of Alappuzha-Changanssery road into Semi Elevated Highway Work	Tender uploaded on 14-08-2020, Last date of submission on 07-09-2020, Estimated cost- 610.25 Cr	Three Bids were received, 1) M/s RDD-CVCC(JV), 2) M/s ULCCS-EVRASCON(JV), 3) M/s Marymatha- KMC(JV). M/s ULCCS- EVRASCON(JV) was awarded, Agreement executed on 27/10/2020 was awarded with 679.0 Cr ,Site Inventory Details submitted on 30/12/2020
		AE for AC road	Bid uploaded on 16-09-2020, Last date of submission on 16-10-2020	11 bids were received, Procurement stage have completed, Technical evaluation result has uploaded. Financial bid opened on Dec 2020 and M/s. Voyants in Jv with TASPL in association with AIPPL is the L1, LOA has been issued.Aggrement executed on 20.03.2021. It was

				awarded with 7.06cr contract price.
4	Vulnerability Assessment	-	EOI Stage	EOI bids Received & RFP to prepare and Final ToR under progress. Evaluation report preparation under progress with Long Term PMC
5	Skywalk (<i>This work is Not under World Bank</i>)	Proposed timeline for development of Sky walk-in Thiruvananthapuram	Agreement signed with Arkitechno Consultants (India) Pvt. Ltd. In JV with M/s Design Forum International on 07-09-2020	ARKITECHNO in JV with DESIGN FORUM has been Awarded with the highest score. LoA has been issued to Bidder on 28.07. 2020. Executed Agreement on 07-09-2020 . They have submitted an inception report,alignment report and Pre-Feasibility report. The preliminary survey under progress and finalization of alignment under steering Committee. They have submitted.IPC-02 submitted.
6	WSA (<i>This work is Not under World Bank</i>)	WSA -I	Establishing, Operating and Maintaining wayside amenities on land leased out by KSTP/ PWD under BOT Mode (Build, Operate, Transfer)	HPCL is the only bidder. The draft Lease Agreement submitted to Govt. for getting approval of Revenue/ Finance department cabinet approval
		WSA -II		Under the procurement stage, Tender uploaded 14/10/2020, Last submission date is 11/11/2020. No Bids Received after retendering
		WSA-III	O & M contract on Lease – Vazhiyora Vismra Kendram	Tendered on 27.01.2021, Evaluation completed,Single Bidder , Non- Responsive

5.20 RKI FLOOD WORKS KFW LOAN & WORLD BANK LOAN

During the 2018 natural disaster, most of the roads built under the World Bank-funded KSTP Phase I and II (Kerala State Transport Project) performed well and suffered only limited damage. Engineers of the Public Works Division (PWD) believe that this is primarily due to the enhanced design standards, climate-proofing specifications, and enhanced supervision developed and implemented within the Project. Hence, PWD is now considering developing a more sustainable and

climate-resilient asset stock in the medium to long term (especially during the planned rehabilitation of affected road infrastructure). The Government of Germany pledged to support the Government of Kerala in its rebuilding efforts with due attention to “building back better” principles, by providing via KfW: a) Two interest-reduced loans of up to EUR 170 million for climate-resilient reconstruction of flood-affected roads and bridges; and b) A grant of EUR 3 million for an accompanying measure to provide project-related capacity building and institutional strengthening. The GoK has committed to provide an own contribution of 30 % (EUR 51 million) of the total costs of the project, raising the total financing volume of this Project to EUR 221 million. Loan agreements were signed in November 2019 by KfW and the GoK. Also, the World Bank sanctioned two Development Policy Operations (DPOs) totaling to US\$250 million in May 2019 with an objective to mainstream disaster risks and climate change impacts information across the State’s key areas of development including the roads sector. Part of this budget will finance the present program.

The approval was given by the Steering Committee in the 108th MOM dated 17-09-2019. KSTP has hired 4 consultancy firms, one for each cluster, to produce Detailed Project Reports (DPR) including detailed designs, draft tender documents, and Environmental and Social Impact Assessment (ESIA). Reports were expected to be finalized in April 2020. Based on the DPR a final list of roads has drawn up to be financed by the KfW programme for Central and South areas and by KSTP for the North area. M/s. Egis has signed the agreement of Package -01, 02 & 03 on 17.10.19 and Package-04 on 30.10.19.

Deliverables

The study will come up with the Detailed Project Report and Drawings for the redevelopment of the road under the item rate contract. The following will be the deliverables for the proposed assignment

- Submission of Inception Report – within 15 days of receipt of work order.
- Submission of Survey and Investigation Report – within 2 months of receipt of work order.
- Submission of pilot DPR (incl. ESIA and ESMP) and Bidding Documents – for one road within 3 months of receipt of work order.
- Submission of Draft DPR (incl. ESIA and ESMP) and Bidding Documents– within 5 months of receipt of work order
- Submission of Final DPR (incl. ESIA and ESMP) and Bidding Documents – Within 6months of receipt of work order.

The formal submissions will be reviewed and commented on by KSPT together with PMC and KfW. Consultants shall also generally keep KSTP/PMC informed on and seek approvals for any specific design recommendations to be incorporated in the final detailed designs. KSTP shall also be informed immediately of any new data, factors, or events which might significantly affect the viability or selection of a particular project road.

5.20.1 RKI Package 1

M/s Feedback Infra Pvt Ltd has submitted the Inception report as per deliverables schedules and the same has been checked and comments given for necessary improvements. The Status of RKI roads mentioned below:

- All the roads have been tendered.
- 5 Roads has been awarded & Agreement executed & under Inventory survey & Design in progress
- More Details mentioned in Below Table of Status of Package 1

5.20.2 RKI Package 2

M/s LNTIEL has submitted the Inception report as per the deliverables schedule. It has been agreed to standardize the submissions of all the DPR's to avoid differences in implementation. PMC will be coordinating these Consultants and prepare a **DBR (Design Basis Report)** to World Bank and on further concurrence, the same shall be communicated to the DPR consultants. Emphasis on Climate Resilient Roads incorporating Geo Tech and Hydrology will be a crucial part of the reports to ensure durability and connectivity in severe conditions. The Status of RKI roads mentioned below.

- All roads have been awarded.
- 5 roads Have been tendered in July.
- All Roads has been awarded & Agreement executed in Montgh of October-2020
- All Roads under Survey Inventory & Design in progress.
- More Details mentioned in Below Table of Status of Package 2

5.20.3 RKI Package 3

M/s Louis Berger Consulting Pvt Ltd has submitted the Inception report as per deliverables schedules and the same has been checked and comments given for necessary improvements. The Status of RKI roads mentioned below:

LBI has submitted DDPR's of all the roads. However, since these roads are co-financed by KfW. Pilot DPR's of two roads has been reviewed by KfW and resubmission based on these

Comments are expected shortly. The other DPR's shall follow pilot DPR's and hence minimize reviewing all DPR's for the same issues.

- 8 Roads have been tendered.
- 2 Roads are in Reserve Forest issues from KfW.
- More Details mentioned in Below Table of Status of Package 3

5.20.4 RKI Package 4

M/s Egis India Consulting Engineers Pvt Ltd has submitted the Inception report as per deliverables schedules and the same has been checked and comments given for necessary improvements. The Status of RKI roads mentioned below.

EGIS has submitted DDPR's of all the roads except one road in Ranni District, which was awarded as an additional work in January 2020. However, since these roads are co-financed by KfW Pilot DPR's of Road No 4, has been reviewed by KfW, and resubmission based on these comments is expected shortly. The other DPR's shall follow pilot DPR's and hence minimize reviewing all DPR's for the same issues.

- ✓ 7 Roads have been tendered & 2 other roads are in Final Stage of Procurement.
- ✓ Road 2 has been Retender due to high Quote.
- ✓ More Details mentioned in Below Table of Status of Package-4

Status of Package-I

PKG -I, M/s FEEDBACK					
Road No.	RKI-11	RKI-12	RKI-13	RKI-14	RKI-15
Road Name	Edoor – Companynirath - Anapanthy - Angadikkadavu– Vaniyappara - Charal - Valavupara - Kacherikkadavu - Palathumkadav road in Peravoor constituency	Uruvachal Manakkayi valalay -Keezhallur Therur Palayod-Vellaparamba Karimbala Colony Maruthaayi Road	Kumbla- Badiadka-Mulleria road	Koyilandy Thamrassery Mukkam Areekode Edavanna	Vythiri-Tharuvana road
District	Kannur	Kannur	Kasargod	Kozhikode	Wayanad
Length as per ToR (km)	24.45	20.43	29.55	52.50	20.75
Length of Road as per actual site (km)	24.40	18.46	29.135	46.32	13.32
Category of Road	MDR	MDR	MDR	SH-34	MDR
Status					
Estimated Cost in Cr (Excluding maintenance)	127.35	96.31	151.74	212.74	61.15
Bids Received	2 (RDS & Ekk)	2 bids(RDS & EPI)	2 bids (RDS & Eagle)	4 Bids (Sreedanya, CVCC, EPI & ULCC)	4 Bids (PMR CC, Malabar tech constrction , ULCC & Mid Land Engineering
Awarded Cost in Cr	128.43	100.43	158.85	221.06	63.90
Awarded	M/s RDS Projects Ltd.	M/s EPI Projects(l) Ltd	M/s RDS Projects Ltd.	M/s Sreedhanya Construction Company	M/s Midland –Royee-Gowda JV
Duration of project in Months	18	18	24	24	16
Status	Agreement executed with M/s RDS Project Ltd. on 28.10.2020. Invenory survey and design works are in progress.	Agreement executed with M/s EPI on 14/12/2020,Invenory survey and design works are in progress.	Agreement executed with M/s RDS on 14/12/2020,Invenory survey and design works are in progress.	Agreement executed with M/s Sreedhanya Construction Company on 16/02/2021	Agreement executed with M/s Midland –Royee-Gowda JV on 10/03/2021

Status of Package-II

PKG -II, M/s L & T					
Road No.	RKI-05	RKI-06	RKI-07	RKI-08	RKI-10
Road Name	Perumbilavu-Nilambur Road	Quilandy - Edavanna road	Palakkad -Perinthalmanna Road	Thavalam Mully Road	Mananthavady – Vimalnagar – Kulathada – Valad HS – Periya road
District	Malappuram	Malappuram	Palakkad	Palakkad	Wayanad
Length as per ToR (km)	24.4	32.5	36.8	28.8	24.8
Length of Road as per actual site (km)	30.88	31.53	37.38	28.50	27.00
Category of Road	SH-39	SH-34/MDR	SH-53	MDR	MDR
Status					
Estimated Cost in Cr (Excluding maintenance)	132.76	157.40	355.68	116.11	89.54
Awarded Cost in Cr	144.00	189.76	323.10	132.81	102.83
Awarded	M/s KMC Constrcutions	M/ s Shreedanya Construction Company	M/s KMC Constrcutions	M/s Akshaya Builders-EKK JV	M/s ULCC
Duration of project in Months	18.00	18.00	24.00	18.00	18.00
Status	Agreement executed on 07-10-2020, Invenory survey and design works are in progress.	Agreement executed with M/s Sreedhanya Construction company on 08/10/2020. Invenory survey and design works are in progress.	Agreement executed with M/s KMC Constrcutions Ltd on 13/11/2020, Invenory survey and design works are in progress.	Agreement executed on 28-10-2020, Invenory survey and design works are in progress.	Agreement executed with M/s ULCCS on 28.10.2020. Invenory survey and design works are in progress.

Status of Pkg-III

PKG -III, M/s LBI										
Road No.	1	2	3	4	5	6	7	8	9	10, Additional scope
Road Name	Mookannoor Ezhattumgham road and Blachippara Palisseri road	Kakkadassery - Kaliyar road	Muvattupuzha - Theni (SH-43) road	Kumarakom-Nedumbassery road (proposed SH)	Neyyassery-Thokkumbansaddle road	Nenmara - Nelliampathy road	Kodungallur- shornur (SH-22) road	Vazhakkodu-Plazhy (SH-74) road	Thrissur Kuttippuram road (SH 69)	Arakunnam-Amballoor-Poothatta Piravam Road
District	Ernakulam	Ernakulam	Ernakulam	Ernakulam	Idukki	Palakkad	Thrissur	Thrissur	Thrissur	Thrissur
Length as per ToR (km)	20.30	20.60	15.75	21.03	28.50	30.71	34.00	22.64	29.98	7.00
Length of Road as per actual site (km)	19.95	20.176	16.18	21.40	31.916	30.47	34.35	22.72	33.24	7.98
Category of Road	MDR	MDR	SH	MDR	MDR	MDR	SH	SH	SH	MDR
Status										
Estimated Cost in Cr	₹ 91.89	₹ 67.74	₹ 80.91	₹ 96.85	₹ 133.60	₹ 90.66	₹ 194.96	₹ 92.52	₹ 212.81	₹ 27.74
Opening Date of Bids	4 Bids (Antech-RBL JV, SPL-AF JV, Marymath and Tarmat Ltd) was on 2-11-2020	5 Bids (VKI-RKIPL JV, Radiance , sreedanya, EKK & Marymatha-George Elias JV) Bids opened on 15-03-2021	2 Bids (Marymatha & Sreedanya) opened as on 08-02-2021	Bids opened on 26-02-2021 (3 bids - SPL-AF JV, Marymatha & RAY-PRL JV)	Not Yet	Not Yet	3 Bids (Marymatha, Gawar with Atcon India Ltd JV & Sredanya) was on 2-11-2020	6 Bids (Tarmat, Marymatha, ANTECH-PRL, EKK, KMC & Midland Enginnering) Bids opened on 29-03-2021	7 Bids (Ray, CVCC, Marymatha-MKC JV, EKK, EPI ,Gawar-Atcon JV & Sredanya-Prathmesh JV)Bids opened on 09-03-2021	Bids opened on on 18-03-2021 (2 Bids - Marymatha & Tervuth Builders)
Bids Received										
Status	LoA issued on 24-02-2021 to Marymatha-Akshay Builder JV, Draft agreement sent to KfW For NO	Under Financial Evaluation stage with Long term PMC(LBI)	2 Bids (Marymatha & Sreedanya) Received on 08-02-2021 & Financial Bids opened & Financial Evaluation report	Financial Bids opened & Financial Evaluation report under stage	Due to Reserve Forest it kept on hold by KfW	Due to Reserve Forest it kept on hold by KfW	LoA issued to Gawar with Atcon JV/ Draft agreement NO received From KfW, Agreement executed on 08-03-2021	Under Technical Evaluation stage with Long term PMC(LBI)	Under Technical Evaluation stage with Long term PMC(LBI)	Under Technical Evaluation stage with Long term PMC(LBI)
Awarded	M/s Marymatha-Akshay Builder JV	L1-Sreedanya-67.91, L2-EKK-69.43	L1-Sreedanya-87.73, L2-Marymatha-88.61	L1-RAY-PRL-97.83, L2-SPL-AF-110.05, L3-Marymatha-113.49			M/s Gawar - Atcon JV			
Awarded Cost in Cr	91.89						203.22			
Duration of Project in months	18	18	18	18	24	24	24	18	24	12

Status of Package-IV

PKG -IV, M/s EGIS									
Road No.	1	2	3	4	5	6	7, Additional Scope	8, Additional Scope	9, Additional Scope
Road Name	Gandhinagar-Medical College-Babu Chazhikadan road-Kottayam- Parippu road-Athirampuzha Liessue-Kaippuzha-Mannanam-Pulikkuttissery-Parolickal- Muttappally road	Vadayar Chandappalam-Mulakkulam Road and Vadayar Kallattippalam Muttuchira road	Pathanamthitta Ayroor-Muttukudukkallathupadi -Muttukudukka Prakkanam-Prakkanam Elavumthitta-Kulanada Ramanchira-Thannikkuzhy Thonnamala road	Mallapally-Komalam Paduthodu Kalloopara Chengaroor Komalam Kavungumprayar Pattakala, TMV road	Malamekkara Kunnathukala Chala Puthenchanda factory Junction Azad Junction road	Trivandrum Ponmudi road (From Nedumangad to Ponmudi)	Thattararnbalam-Michael Junction-Kochalumood-Mangankuzhy-Pandalam	Veeyapuram-Edathua-Puthukarry-Marnbuzhakkary-Kidangara-Kunnamgary-Kumarangary-Valady-Mullakarthuruthy	Vayuttupuzha-Potheppad Road
District	Kottayam	Kottayam	Pathanamthitta	Pathanamthitta	Pathanamthitta	Thiruvananthapuram	Allapuzha	Allapuzha	Ranni/Pathanamthitta
Length as per ToR (km)	21.95	24.7	28.12	22.65	8.6	41	21.8	21.35	35.00
Length of Road as per actual site (km)	20.197	22.476	28.204	23.129	7.866	41.75	18.657	21.45	39.09
Category of Road	MDR	MDR	MDR	MDR	MDR	SH	SH/MDR	MDR	MDR
Status									
Estimated Cost in Cr	₹ 104.30	₹ 97.50	₹ 97.12	₹ 98.98	₹ 27.67	203.42*	₹ 109.30	₹ 103.91	157.89*
Bids Received	1 bid ,Sreedanya CC	4 Bids (Tarmat, Marymatha, Antech-PRL & Palathara-SM)Bids opened on 29-03-2021	Tervuth Builders-PRL, Sreedanya CC & EKK Infra	2 Bids (PCPL-SM JV), SPL-RM JV	2 (RM & EKK-K N Madhusudan jv)		3 Bids (Tarmat Ltd, Sreedanya & Begorra - PRL Jv)	Palathara Constructions , Sreedanya & Tarmat Ltd	
Status	LoA issued on 24-02-2021 to Sreedanya , Draft agreement NO received from KfW	Under Technical Evaluation stage with Long term PMC(LBI)	LoA issued on 24-02-2021 to Tervuth Builders-PRL Infra Ltd JV, Draft agreement NO received from KfW	LoA issued on 24-02-2021 to SPL RM JV, Draft agreement NO received from KfW	LoA issued on 22-01-2021 to EKK-KNM JV/ Agreemnt executed on 08-03-2021	Under Final DPR Finalisation stage	LoA issued on 22-01-2021 to Begoora-PRL Infra Ltd JV, Draft agreement NO received from KfW	LoA issued to Sreedanya, Draft Agrreemnt NO awaited from KfW,Agreemnt executed on 03-03-2021	Under Final DPR Finalisation stage
Awarded	M/s Sreedhanya Construction Company		M/s Tervuth Builders-PRL Infra Ltd JV	M/s SPL-RM JV	M/s EKK-KNM JV		M/s Begoora-PRL Infra Ltd JV	M/s Sreedhanya Construction Company	
Awarded Cost in Cr	121.11		107.53	102.89	28.64		119.13	108.89	
Duration of Project in months	18	18	18	18	18	24	18	18	24

6 Social Safeguard

Acquisition of 121.5 Ha of land for up-gradation of 7 roads covering 322 km which affected 20696 households including titleholders and non-titleholders. As per the R&R policy of KSTP, entitlements of all PAPs have been disbursed as part of pre-construction activities linked with land acquisition, rehabilitation, and resettlement. As construction works started, 61 missing properties were identified in different packages most of which are required to link the two new bridges at Eranholi and Iritty. Action is being taken for the acquisition of those properties under the LA process and through negotiated purchase and rehabilitation of the affected PAPs.

6.1 Land Acquisition Status (LA)

6.1.1 Package UG-III-A – Thalassery - Kalarode road:

Sl No	Chainages of the road where LA required		The officer at whose level case is pending	Date since when such case is pending	Targeted date of finalization	How much land area is to be acquired (Ha)
	From	To				
1.	27.100	27.100	KSTP Kannur and LA Tahsildar, LAO Thalassery	Feb.2019	31.01.2021	0.0190

6.1.2 Package UG-III-B – Kalarode – Valavupara road:

No pending issues

6.1.3 Package 8-B – Konni– Plachery road:

Package	Description	Total Required (Ha)	Total in Possession at Start (Ha)	Total to be Acquired (Ha)
Package 8B	Existing ROW	--	--	--
	For Realignment	13.4435	13.4128	0.0307
	Public Land to be Transferred	0.3820	0.3820	0
	Grand Total	13.8255	13.7948	0.0307

6.1.4 Status of Land Acquisition

Sl No	Package & Road	Villages	Extent of land to be acquired	Current status	Remaining work
1.	8A – Punalur-Konni	Koodal	280 M ²	Submitted declaration	<ul style="list-style-type: none"> To publish declaration U/s 19 of RFCTLARR Act

	(Punlaur-Ponkunnam)			(u/s 19) for publication	<ul style="list-style-type: none"> To conduct award enquiry and pass the award. Disbursement of compensation. (within 2 months)
Sub Total			280 M²		
2.	8B – Konni-Placheri (Punlaur-Ponkunnam)	Mylapra	146 M ²	Submitted declaration (u/s 19) for publication.	Do
		Chethakkal	251 M ²	BVR under preparation	Do
Sub Total			397 M²		
3.	3A – Thalassery - Kararode	Pazhassi	190 M ²	<ul style="list-style-type: none"> BVR Approval pending R&R Hearing conducted on 26.02.2021 	<ul style="list-style-type: none"> Approval of BVR Approval of R&R by LRC Publication of Declaration U/s 19 Award Enquiry Passing Award
Total			1264 M²		

6.2 Tree Cutting

The total number of trees to be cut combining the Packages VIII A, B and C is 4000 Numbers and currently, 95 % of these are cut.

6.3 Management of Construction induced Issues

Grievance Redressal Committees (GRC) constituted at the package level are functioning effectively under the Chairmanship of the MLA. All grievances that cannot be resolved locally or at the site are referred to as the GRC which meets once a month making effective decisions followed by actions in the field. Loss of access, protection of wells and houses abutting the road, retaining walls to prevent landslides, prevention of waterlogging, and provision of drainage are the most common issues during the construction phase. These are included in the BOQ and PAP works for implementation.

7 Grievance Management Report

KSTP II - Grievance Management									
ReportReproting Period/Month: April 2021									
Sl no.	Nature of Grievance s	Total Number of petitions up to 31.12.2020	Total Number of Cases Settled UP TO 31.12.2020	Total Pending cases as on 31.12.2020 (Col.No 3- Col.No.4)	Total petitions received during January , Feb & March 2021	Cumulative total(Total pending as on 31.12.2020 &31.03.2021(Col.No.5 +Col.No.6)	Total no.of cases settled as on 31.03.2021 (Settled cases during Jan, Feb & Mar 21)	Total cases pending to be resolved as on 31.03.2021 (Col.No.7- Col.No.8)	Remarks
1	2	3	4	5	6	7	8	9	10
1	Land Acquisition /Alignment change	0	0	0	0	0	0	0	
2	Inadequate compensation of land/Categ ory change of the land	0	0	0	0	0	0	0	
3	LAR Cases	0	0	0	0	0	0	0	
4	Variation in the extent of land Acquisition of missed	0	0	0	0	0	0	0	
5	structures/ Part/Full	0	0	0	0	0	0	0	
6	Inadequate compensation for structures	0	0	0	0	0	0	0	
7	Provision of retaining wall to protect structure	236	112	124	77	201	61	140	Retaining wall construction progressing.
8	Protection of Well	39	10	29	3	32	15	17	Partially affected wells 10 , Constructed 4 new tube wells and protected 05 wells
9	Conversion of part valuation of structure	0	0	0	0	0	0	0	

	to full or vice versa								
10	Inadequacy of R&R assistance	0	0	0	0	0	0	0	
11	Extension of time limit for demolition	0	0	0	0	0	0	0	
12	Restoration of access to property	278	165	113	67	180	96	232	Temporary access given in critical locations.
13	Providing new access	35	30	5	0	5	0	5	Will address at the earliest
14	Water logging issues	5	5	0	0	0	0	0	
15	Drainage	23	19	4	0	4	0	4	Work in progress
16	Encroachment by contractor	0	0	0	0	0	0	0	
17	Damage to adjacent property	9	7	2	0	2	0	2	
18	Shifting Transformer	29	13	16	5	21	6	15	10 No under processing
19	Non-payment of compensation	0	0	0	0	0	0	0	
20	Reconstruction of cross drainage	10	4	6	0	6	0	6	06 cases under progress
21	Any other public issues	16	14	2	7	9	4	5	Restoration of water connection issues . Provided temporary arrangements.

7.1 Compliance of Mission Recommendation

7.1.1 Responsibilities of Sociologist in the Division

The role and responsibilities of sociologist in the division is to implement a resettlement action plan (RAP) – ensuring that the affected person/family gets the right information about land acquisition, process and procedures, compensation details and date of payment, persons responsible for grievance redress and counseling when rehabilitation required. S/he should ensure that PAP gets all entitlements/benefits in due time and without delay, refer all grievances to the Grievance Redressal Committee (GRC), and see that those are brought to the notice of

the GRC within 15 days and resolved in one month. Disbursement should be made in each village and not in the KSTP office. If any payment pending analyse factors preventing and search for solutions and report facts and figures to EE and PMT. Regarding the pending land acquisition, the sociologist should function as a strategic planner, advise EE on the nature and process of different types of acquisition and monitoring; suggest measures in the form of notes, to speed up. If there is a lack of knowledge, get it through reading and consultations with the right persons. Case studies of each affected individual/family complete with socio-demographic and economic backgrounds should be readily available and presented when called for.

Wherever construction is in progress, the sociologist must focus his/her attention on the mitigation of construction induced negative impacts. Identification and reporting of loss of access from the road to homes, establishments, and properties, dangerous excavations without protective measures and barricades, threat or damage to adjacent properties, encroachment by contractor, waste dump in adjacent land, a threat to buildings and wells, and other utilities (water, electricity, telecom & cable services requiring protection from damages, prevention of flooding, waterlogging in front of habitations and establishments, and any activity that can cause harm to human beings and animals. Should ensure that no excavation or demolition is done without reasonable advance notice and without providing temporary measures to provide access. Temporary measures should be replaced by a permanent solution within a couple of weeks or at least in one month. Daily and weekly reports in writing should be given to the appropriate forum for necessary action based on the urgency.

A third angle of sociologist's responsibility is to monitor the welfare of the workers in camps and worksite. Living conditions in the camp should be hygienic, working conditions secure, with proper gears and tools, availability of toilets, and safe drinking water at work site. If anything is lacking it should be brought to the EE immediately and to PMT in the monthly report.

Responsibilities remain incomplete without monthly reporting which should be comprehensive and regular. The report and case studies should be substantiated well with the details of the subject matter with the date and time of each activity spliced with relevant photos. The project is time-bound. The Action Plan should specify dates for each of the activities. The statement commonly used, such as, "*Action being taken or attended to*" does not mean anything. It should be specific, what activity will start, and when – it should begin on a day and end on a particular date. The proforma for social audit circulated a month ago must be completed and returned to PMT for analysis and final reporting before taking over roads from contractors. It should include all mitigation measures done at the site for each PAP. Hence verification at the site is necessary.

7.2 Payment to the consultants and Contractors as on end of April 2021:

Sl. No	Firm/Organisation	Works Services	Amount in INR
1	M/s Egis India JV	CSC For Packages I, II, IIIA, III B, Iv A, IV B, V,	57,11,28,087/-
2	M/s MSV International	CSC for Package VI	4,67,41,766 /-
3	M/s Vic Roads		11,07,89,698 /-
4	M/s L&TP Ramboll	Transaction Advisors	4,22,10,480 /-
5	M/s EptisaServicios De Ingeneiria	PMC for KSTP-II Project	3,44,38,838 /-

Contractors

Sl. No	Name of Contractor	Project / Pkg No	Amount in INR
1	M/s.RDSProjects Limited	Kasargod-kanhangad-SH-57 KSTP-2/UG/1	123,11,75,481 /-
2	M/s.RDS Projects Limited	Pilathara-Pappinssery-SH-67 KSTP-2/UG/2	102,75,63,879 /-
3	M/s.Dinesh Chandra R. AgarwalPvt.Ltd.,	Thalassery-Kalaroad-SH-30 KSTP-2/UG/3A	117,92,38,695 /-
4	M/s.GHV-EKK Infrastructure & Co.	Kalaroad-Valavupara-SH-30 KSTP-2/UG/3B	197,06,07,026 /-
5	M/s.GHV-EKK Infrastructure & Co.	Thiruvalla bypass KSTP-2/UG/4A	22,67,04,111 /-
6	M/s.EKK Infrastructure Ltd.,	Thiruvalla town KSTP-2/UG/4B	4,83,87,988/-
7	M/s.GHV-EKK Infrastructure & Co.	Kazhakuttom-Adoor KSTP-2/OL/8	129,35,34,144 /-
8	M/s.EKK Infrastructure Ltd.,	Konni- Placherry KSTP-2/OL/8B	113,29,60,353/-
9	M/s. Sreedhanya Construction Company & M/s Nath Infrastructures	Punalur – Ponkunnam road KSTP-2/OL/8C	184,20,33,939/-
10	M/s.EKK Infrastructure Ltd.,	Painavu-Thannikandom KSTP-2/PMT/RKI 3	15,74,27,085/-
11	M/s.EKK Infrastructure Ltd.,	Adoor- Chenganoor KSTP-2/PMT/RKI 4	47,87,99,549/-
12	M/s.DRAIPL- GREENWORTH(JV)	Chemmanar Gap Road KSTP-2/PMT/RKI 2	7,33,36,250/-

8 Compliance Governance Improvement Action Plan

8.1 (Micro level implementation will be done with help of PMC)

<i>1. Take Swift Punitive Action</i>		
<ul style="list-style-type: none"> Blacklist relevant companies and terminate officials per government rules have engaged in misconduct 	:	Will be done on receipt of evidence
<ul style="list-style-type: none"> Address any performance issues among PMT officials and consultants 	:	Will be addressed
<i>2. Address outstanding contractor Related Matters</i>		
<ul style="list-style-type: none"> Clear the backlog of payments and variation order requests 		Cleared except disputed variation in Package VI
<ul style="list-style-type: none"> Follow-up on quality issues and conduct tests where relevant 	:	Being followed up. Arrangement for verification of all newly constructed bridges done
<ul style="list-style-type: none"> Exercise where warranted contractual remedies vis-à-vis contractors, design and supervision consultants 	:	This will be exercised when required
<i>3. Build a New Foundation</i>		
<ul style="list-style-type: none"> Develop an action plan to strengthen integrity risk management w/oversight by the stable management team 	:	All managerial positions filled
<ul style="list-style-type: none"> Clearly delineate PWD's role (also make the KSTP the incubator of new approaches) 	:	This will be done. Already directions towards PWD role is given
<ul style="list-style-type: none"> Augment as required the PMT staffing 	:	<ul style="list-style-type: none"> i. Project Management Consultant being engaged– bidding in progress ii. Probity Advisor being posted iii. Community liaison officer being posted
<ul style="list-style-type: none"> Communicate GoK's zero-tolerance vis-versa PMT and PWD officials as well as contractors and the public 	:	This will be done

8.2 Key controls as part of the Action Plan:

<i>A. Approval of variation orders and payments</i>		
<ul style="list-style-type: none"> Reduce the number of officials involved in assessing and signing off on IPCs and variation orders 	:	This was done
<ul style="list-style-type: none"> "Force" contractors and supervision consultants to explicitly certify compliance with contractual obligations 	:	Orders issued

<ul style="list-style-type: none"> Revise the Financial Management manual to detail the process and individual accountabilities 	:	This is being done
<ul style="list-style-type: none"> Consolidate in a decision memo to the Project Director the view of engineers and finance staff 	:	This is being arranged
<ul style="list-style-type: none"> Establish a service standard for the timeliness of approvals 	:	This is already in place
<ul style="list-style-type: none"> Don't allow consultants and contractors to take advantage of savings by adding what is not truly needed 	:	This will be followed strictly
<ul style="list-style-type: none"> Update regularly an "exception report" with all outstanding payment requests and variation orders; identified quality issues; planned and how tests; unavailability of machinery and PMT, SC, and contractor staff; any shortfall in PMT liquidity compared to received and expected payment before next tranche; and revised cost estimate compared to the contract price and original estimate 	:	Will be done
<i>B. Procurement of Goods, Works, and Services</i>		
<ul style="list-style-type: none"> Undertake a market survey of road contractors to improve competition and reduce collusion risks 	:	This is being arranged through experts being mobilized – bidding is on
<ul style="list-style-type: none"> Develop more precise cost estimate so you can gauge if collusion risks are elevated 	:	This will be done
<ul style="list-style-type: none"> Require independent bid certificates 	:	This is being insisted
<ul style="list-style-type: none"> Institute a code of conduct for PMT and PWD officials re-reporting of misconduct, conflicts of interest, etc., 	:	Will be instituted
<ul style="list-style-type: none"> Apply an integrity due diligence checklist to spot in bids red flags of fraud, collusion, and unbalanced bidding 	:	This will be followed
<i>C. Quality Assurance</i>		
<ul style="list-style-type: none"> Operationalize the committee recently constituted to review compliance with quality control 	:	The committee chaired by the Chief Engineer, KSTP is reviewing the quality of works periodically
<ul style="list-style-type: none"> Create a quality assurance protocol with a clear escalation mechanism with a specific focus on structural/ bridge works 	:	This has been developed and passed on to the Field Engineers. Quality audit as per the Quality Assurance protocol is underway

<ul style="list-style-type: none"> Organize monthly review meetings and quality clinics and discuss the exception report and assess compliance 	:	This is arranged
<ul style="list-style-type: none"> Make full use of the existing IT-based quality assurance system to enhance transparency on the quality assurance system 	:	The quality Specialist position is included in the PMC. This will be developed with the help of PMC
<ul style="list-style-type: none"> Manage carefully integrity risks associated with failed tests 	:	Non conformance are recorded and re-tests arranged after rectification
<i>D. Performance Management</i>		
<ul style="list-style-type: none"> Develop a scorecard to track the quality, timeliness, and price of the PMT's work, and make it public –significant fraud and corruption always impact these indicators 	:	This is being arranged

9 ACCIDENT REPORT

World Bank expressed the necessity to analyse the accident database concerning the database before the up-gradation of these roads. CSC has been instructed to collect the data from Police stations for these roads before implementing the up-gradation and compare this with the same after the roads are opened for road users.

The monthly accident report for the Period of April-2021 is as below for Package III A and III B. Since work is not going due to the Covid-19 pandemic in the Packages IV A and IV B, no accident data is provided as of now. However, after completion of these two roads and allowing the road users, the past and present data shall be collected and analysed. There were no accidents data for April -2021 in Pkg 3A & 3B available.

9.1 Accident Report Pkg-3A

Nil

9.2 Accident Report Pkg-3B

Nil

9.3 Accident Report Pkg-8B

Nil

9.4 Accident Report Pkg-8C

Nil

10 Site Work Progress Photographs

10.1 Package -3A –Photographs



BC Laying @ Koppalam – Manjodi Road Ch: 2+780 RHS



Pedestal Concrete @ 2+910 A1



Pedestal Concrete @ 2+910 P1



VUP Wall 3rd lift Concrete @ 2+782 A1 Side



Abutment Cap @ 2+910 A1 Side



VUP Top Slab Completed @ 3+000 A2 Side

10.2 Package -3B –Photographs



Irritty Bridge at km 42+198 opened for traffic



Kootupuzha Bridge Span P2-P3 shuttering works.



Kootupuzha Bridge Pier P4 01st lift concreting



Kootupuzha Bridge Pier P2 (for span P2-P3) pedestal



Kootupuzha Bridge Span P2-P3 Girder reinforcement works




Kootupuzha Bridge Pier P4 Raft concreting

10.3 Package -4A –Photographs



Hand rail work to protect Extra Land at 1+600,RHS



RCC Drain work from Km:1+730 to Km:1+900, LHS is in progress.



Canal Cleaning work On RHS



Km:2+300, Ramanchira Junction

10.4 Package -8A—Photographs



Culvert Bottom slab work in progress



Drain work in progress




Joint Inspection with AE, KSTP



Retaining wall work in progress

10.5 Package -8B-Photographs



Subgrade work in progress



Gabion wall work in progress



Core cutting work in progress




Retaining wall raft work in progress

10.6 Package -8C–Photograph



BC Laying work in progress



BC Laying work in progress



RR Masonry work in progress



Environmental monitoring work in progress

10.7 RKI 2 Road –(Chemmanar-Gap road) Photographs



Subgrade work in progress



Scarification work in progress



Toe wall PCC Laying work in progress




Toe wall work in progress

10.8 RKI 3 Road –(Painavu-Ashokakaval road) Photographs



Laying of Gabion wall 1st layer at 6+200



WMM Top layer work in progress



Box culvert excavation work in progress



FDD Checking in progress



Box culvert Excavation work in progress




Box culvert concreting work in progress

10.9 RKI 4 Road –(Adoor to Chengannur) Photographs



Gabion wall work in progress



Widening work in progress



BC work in progress



Footpath work in progress

10.10 SCDP Road –Component B –Photographs



Ladder hatching & hatch marking

s



School Zone Treatment

-----End of Report-----